

Office of
Julius E. Roehr,
Attorney at Law
138 Reed St. Milwaukee Wis.

Milwaukee Sept 20th 1892

William C Kneisler Esq

C i t y.

Dear Sir: August Hagen & Son made a contract with you for the carpenter work upon your new building. They have completed their work so far as is possible to do so, but they have been delayed by your failure to have the plastering done promptly when the carpenters were ready. Messrs Hagen have retained me in the matter, and I must insist upon you having the plastering done immediately, since every days delay is great damage to Messrs Hagen, who have figured upon completing this contract, and now have a number of men in their employ and no work for them, and consequently they have sustained considerable damage. You will be held responsible for this, as well as for the whole contract price, and you are hereby requested to immediately see to it that the plaster work necessary for the carpenters to proceed is done at once.

Yours &c.,

Julius E. Roehr

Dictated"