

City of Milwaukee Lighting & Signals Schedule

DRAFT
2/14/2012

Lighting

Roadway	Limits	LFA ID	Orig. budget	60% Design	Draft PS&E	LFA PS&E due date	Final PS&E	FHWA Ad Meeting	LET	Start Construction	Comments			
95th St	Bluemound Rd - Wisc. Temp TMP	1060-36-90 Phase 1 Lighting	\$50,000	11/7/2011	1/17/2012	3/16/2012	4/17/2012	5/29/2012	7/10/2012	9/4/2012	Schedule 3/25/12			
Wisconsin Ave	92nd St - 95th St - Temp TMP			11/7/2011	1/17/2012	3/16/2012	4/17/2012	5/29/2012	7/10/2012	9/4/2012				
84th St	IH-94 - Bluemound Rd	1060-36-91 Phase 2 Lighting	*	3/1/2012	9/1/2012	10/1/2012	11/1/2012	2/26/2013	4/9/2013	6/1/2013	Schedule 10/25/12			
76th St	Kearney St - O'Connor St	1060-36-92 Phase 3 Lighting	*	3/1/2012	2/1/2013	3/1/2013	5/1/2013	7/30/2013	9/10/2013	12/1/2013	Schedule 3/25/13			
Ped Bridge	73rd ST	1060-36-93 Phase 4 Lighting	*	11/1/2012	2/1/2014	3/1/2014	5/1/2014	7/29/2014	9/9/2014	11/1/2014	Schedule 3/25/14			
Wisconsin Ave	92nd St - 95th St			11/1/2012	2/1/2014	3/1/2014	5/1/2014	7/29/2014	9/9/2014	11/1/2014				
92nd St	Adler St - Dixon St			11/1/2012	2/1/2014	3/1/2014	5/1/2014	7/29/2014	9/9/2014	11/1/2014				
Bluemound Rd	93rd St - 99th St			11/1/2012	2/1/2014	3/1/2014	5/1/2014	7/29/2014	9/9/2014	11/1/2014				
Chester St	Dana St - 92nd St			11/1/2012	2/1/2014	3/1/2014	5/1/2014	7/29/2014	9/9/2014	11/1/2014				
O'Connor St	Honey Creek Dr - 84th St			11/1/2012	2/1/2014	3/1/2014	5/1/2014	7/29/2014	9/9/2014	11/1/2014				
Adler St	84th St - 95th St			11/1/2012	2/1/2014	3/1/2014	5/1/2014	7/29/2014	9/9/2014	11/1/2014				
Kearney St	76th St - 84th St			11/1/2012	2/1/2014	3/1/2014	5/1/2014	7/29/2014	9/9/2014	11/1/2014				
84th St	Adler St - Honey Creek Pkwy			1060-36-94 Phase 5 Lighting	*	11/1/2012	2/1/2017	3/1/2017	5/1/2017	8/1/2017		9/12/2017	11/1/2017	Schedule 3/25/17

\$1,000,000

Signals/Signs

Roadway	Intersection	LFA ID	Orig. Budget	60% Design	Draft PS&E	LFA PS&E due date	Final PS&E	FHWA Ad Meeting	LET	Start Construction	Comments
Wisconsin Ave.	US 45 SB Exit Ramp	1060-36-95 Phase 1 Signals	\$120,000	11/7/2011	1/17/2012	3/16/2012	4/17/2012	5/29/2012	7/10/2012	9/4/2012	Schedule 3/25/12
Wisconsin Ave.	95th St. - Temp TMP			11/7/2011	1/17/2012	3/16/2012	4/17/2012	5/29/2012	7/10/2012	9/4/2012	
Wisconsin Ave.	92nd St. - Temp TMP			11/7/2011	1/17/2012	3/16/2012	4/17/2012	5/29/2012	7/10/2012	9/4/2012	
Bluemound Rd.	97th St. - Temp TMP			11/7/2011	1/17/2012	3/16/2012	4/17/2012	5/29/2012	7/10/2012	9/4/2012	
Bluemound Rd.	Glenview Rd	1060-36-96 Phase 2 Signals	\$80,000	12/1/2011	9/1/2012	10/1/2012	11/1/2012	1/29/2013	3/12/2013	5/13/2013	Schedule 10/25/12
76th St.	O'Conner	1060-36-97 Phase 3 Signals	\$50,000	3/1/2012	2/1/2013	3/1/2013	5/1/2013	7/30/2013	9/10/2013	12/1/2013	Schedule 3/25/13
76th St.	Kearney			3/1/2012	2/1/2013	3/1/2013	5/1/2013	7/30/2013	9/10/2013	12/1/2013	
Wisconsin Ave.	95th St.	1060-36-98 Phase 4 Signals	\$400,000	11/1/2012	2/1/2014	3/1/2014	5/1/2014	7/29/2014	9/9/2014	11/1/2014	Schedule 3/25/14
Bluemound Rd.	95th St.			11/1/2012	2/1/2014	3/1/2014	5/1/2014	7/29/2014	9/9/2014	11/1/2014	
Bluemound Rd.	US 45 SB Ramps			11/1/2012	2/1/2014	3/1/2014	5/1/2014	7/29/2014	9/9/2014	11/1/2014	
Bluemound Rd.	US 45 NB Ramps			11/1/2012	2/1/2014	3/1/2014	5/1/2014	7/29/2014	9/9/2014	11/1/2014	
84th St.	IH 94 WB Exit Ramp	1060-36-99 Phase 5 Signals	\$200,000	11/1/2012	2/1/2014	3/1/2017	5/1/2017	8/1/2017	9/12/2017	11/1/2017	Schedule 3/25/17
84th St.	IH 94 EB Exit Ramp			11/1/2012	2/1/2014	3/1/2017	5/1/2017	8/1/2017	9/12/2017	11/1/2017	

\$850,000

LFA Design Engineering for lighting and signals

				Res to CC	CC cycle	cc approval	City signed WO	State signed WO			
LFA Design Engineering	0696-20-13 WO # 4	1060-33-14	\$50,000	12/2/12	12/20/11 - 1/18/12	1/18/12	2/8/12	2/13/12	n/a	n/a	should cover phase 1&2 lighting/signals design
	0696-20-13 WO #	1060-33-14	\$50,000						n/a	n/a	
	0696-20-13 WO #	1060-33-14	\$50,000						n/a	n/a	
	0696-20-13 WO #	1060-33-14	\$50,000						n/a	n/a	

\$200,000

Supervisor: Wafa Elqaq
Project Manager: Josh Ieveque
LFA Coordinator: Sandy Ratz

* waiting for new cost estimates from Tom Manzke

City of Milwaukee Lighting & Signals Schedule

DRAFT
12/8/2011

Lighting

Roadway	Limits	LFA ID	Orig. budget						
95th St	Bluemound Rd - Wisconsin Ave	Phase 1 Lighting 1060-36-90 Schedule 2/25/12 FY 2012	\$250,000						
Wisconsin Ave	92nd St - 95th St - TMP								
84th St	IH-94 - Bluemound Rd								
76th St	Kearney St - O'Connor St								
Ped Bridge	73rd ST	Phase 2 Lighting 1060-36-91 Schedule 5/25/14 FY 2014	\$750,000						
Wisconsin Ave	92nd St - 95th St								
92nd St	Adler St - Dixon St								
Bluemound Rd	93rd St - 99th St								
Chester St	Dana St - 92nd St								
O'Connor St	Honey Creek Dr - 84th St								
Adler St	84th St - 95th St								
Kearney St	76th St - 84th St								
84th St	Adler St - Honey Creek Pkwy								

Signals/Signs

Roadway	Intersection	LFA ID	Orig. Budget						
Wisconsin Ave.	US 45 SB Exit Ramp	Phase 1 Signals 1060-36-92 Schedule 2/25/12 FY 2012	\$200,000						
Wisconsin Ave.	95th St. - TMP								
Wisconsin Ave.	92nd St. - TMP								
Bluemound Rd.	Glenview Rd								
76th St.	O'Conner								
76th St.	Kearney								
Wisconsin Ave.	95th St.	Phase 2 Signals 1060-36-93 Schedule 5/25/14 FY 2014	\$400,000						
Bluemound Rd.	95th St.								
Bluemound Rd.	US 45 SB Ramps								
Bluemound Rd.	US 45 NB Ramps								
84th St.	IH 94 WB Exit Ramp	Phase 3 Signals 1060-36-94 Schedule 5/25/17 FY 2017	\$250,000						
84th St.	IH 94 EB Exit Ramp								

Design Engineering

LFA Design Engineering	Project wide - lighting/signals/signs	1060-36-95	\$200,000						
		0696-20-13 WO # 1	(50,000)						
		0696-20-13 WO # 2							

LFA design engineering costs will be paid thru WO's tied to the City of Milwaukee's Design Master Contract 0696-20-13 (First WO for \$50,000)

Supervisor: Wafa Elqaq
Project Manager: Josh Ieveque
LFA Coordinator: Sandy Ratz