

## **City of Milwaukee**

200 E. Wells Street Milwaukee, Wisconsin 53202

### **Meeting Minutes**

# JOINT COMMITTEE ON DOWNTOWN STREETCAR IMPLEMENTATION

Ghassan Korban, Chair Ald. Robert Bauman, Vice Chair Mayor Tom Barrett, Common Council President Ashanti Hamilton, Ald. Milele Coggs, Comptroller Martin Matson, Dan Boehme, Rocky Marcoux, and Jeff Polenske

Staff Assistant: Molly Kuether 286-2775, Fax: 286-3456, Molly.Kuether@milwaukee.gov

Friday, June 10, 2016 9:00 AM Room 303, City Hall

1. Call to Order

The meeting convened at 9:06 AM

2. Roll Call

Individual also present:

John Dugan, The Concord Group gave a PowerPoint presentation on items #3-6

Present 5 - Korban, Bauman, Polenske, Gonda and Marcoux

Excused 4 - Hamilton, Coggs, Matson and Boehm

#### 3. Project Status

- Recent Activity

Progressed Final design for Mainline and OMF

Conducted Project meetings

Continuted Utility Coordination

Lakefront line design 30% complete

Completed WaterWorks Construction

TIGER grant applied for on April 29, 2016

Onbainted Categorical Exclusion on Lakefront Line on May 17th

- 90 Day Look Ahead

Select and Enageg CM/GC for pre-construction services

Hold CM design workshops and schedule development

Continue Private and Public Utility coordination and design

PSC review of Gas & Steam for We Energies

Update Project Management plan and sub-plans

Finalize Draft Financial Plan

Conduct project design, ultility, and vehicle engineering meetings

Continue with 60% design completion for Lakefront line extension

- Tentative Phase 1 Project Schedule

Reevalutating schedule for OMF and Mainline (roadway, trackwork,

systems/Overhead Contact System)

Create baseline schedule upon CM/GC selection and input

Revenue Service 2018

- Budget Status

A total of \$49.89 Million has been spent through May 2016

#### 4. Utility Coordination

**IMPLEMENTATION** 

We Energies Electric Relocation work is ongoing and high impact pedestrian areas are re-opened for summer season

A Single Reimbursement Agreement on behalf of all Telecoms is being negotiated, with scope and budget being negotiated individually

All water work has been completed

AT&T work began June 9th

Employee Support for Business Program utility related work

#### 5. Vehicle Procurement

Executed contract with Brookville Equipment Corp in November 2015
Brookville site visit took place in April 2016
Spare parts consortium meeting with Detroit, Oklahoma City, and Dallas
Executed Contract Option for Lakefront line vehicle in May 2016
Anticipated delivery of first vehicle in December 2017
Conduct biweekly vehicle engineering meetings

#### 6. Contract Procurement

Procurement Timeline RFP issued April 18th Pre-proposal Meeting May 3rd Proposal Submissions June 1st Contractor Interviews June 2016 Notify Selected Contractor June 2016 Issue Notice to Proceed June 2016

The meeting adjourned at 9:16 AM Molly Kuether Staff Assistant

#### Matters related to this Committee can be found in the following file:

<u>141879</u> Communication relating to the activities and report of the Joint

Committee on Downtown Streetcar Implementation.

**Sponsors:** THE CHAIR