

## Gantt Chart

Task Name	Start	End	Duration (days)
Start date	9/21/2018	9/21/2018	0
Cleanup Prep	9/21/2018	1/6/2019	107
Electrical Main Feed	1/6/2019	1/15/2019	9
Electrical to unit breaker boxes	1/6/2019	4/15/2019	99
Plumbing Drawings	3/1/2019	3/15/2019	14
Plumbing Drawings City Approval	3/15/2019	4/19/2019	35
Plumbing Permit Begin	4/19/2019	9/2/2019	136
Plumbing Rough In	4/19/2019	6/19/2019	61
Plumbing Fixtures	6/19/2019	8/19/2019	61
Plumbing Wrap Up	8/19/2019	9/2/2019	14
HVAC Drawings	3/25/2019	4/15/2019	21
HVAC Drawings City Approval	4/15/2019	4/19/2019	4
HVAC Permit Begin	4/19/2019	9/2/2019	136
HVAC Install	4/19/2019	6/19/2019	61
HVAC Testing	6/19/2019	8/19/2019	61
HVAC Wrap Up	8/19/2019	9/2/2019	14
Electrical Per Unit & Common Permit Begin	4/19/2019	9/2/2019	136
Electrical Install	4/19/2019	6/19/2019	61
Electrical Testing	6/19/2019	8/19/2019	61
Electrica Wrap Up	8/19/2019	9/2/2019	14
Drywall repair and install	8/19/2019	10/1/2019	43
Painting	8/19/2019	11/1/2019	74
Flooring, repair and restoration	8/19/2019	11/1/2019	74
Window repair, replacement and Restoration	8/19/2019	11/1/2019	74
Door repair, replacement and Restoration	8/19/2019	11/1/2019	74
Deck repair, replacement and Restoration	6/19/2019	11/1/2019	135
Schedule Buffer	11/1/2019	11/15/2019	14
Appliances	12/2/2019	12/6/2019	4
FINAL Inspections	12/2/2019	12/6/2019	4
Wrap up	12/2/2019	12/30/2019	28
House Cleaning	12/2/2019	12/30/2019	28
Complete	12/30/2019	12/30/2019	0