

Preliminary Schedule for Milwaukee DPW & H2O Facility.mpp

ID	Task Name	Start	Finish	Predecessors
1	architecture / engineering	Mon 10/10/05	Wed 9/15/04	
2	building removal	Mon 10/4/04	Fri 3/11/05	
3	environmental	Mon 10/4/04	Fri 10/4/05	
4	earthwork	Tue 3/1/05	Wed 8/31/05	
5	site concrete	Wed 8/1/05	Wed 8/31/05	
6	building concrete/masonry	Tue 3/1/05	Mon 1/2/06	
7	precast concrete	Mon 5/30/05	Wed 7/27/05	
8	metal panels	Mon 8/29/05	Wed 9/28/05	
9	structural steel	Mon 5/2/05	Wed 7/20/05	
10	joist & deck	Mon 6/27/05	Wed 7/27/05	
11	miscellaneous steel	Mon 8/29/05	Tue 12/27/05	
12	erection	Mon 5/30/05	Wed 8/3/05	
13	passage doors	Wed 7/27/05	Tue 2/28/06	
14	overhead doors	Mon 9/26/05	Thu 2/2/06	
15	dock equipment	Mon 10/10/05	Wed 1/9/06	
16	roofing	Mon 8/8/05	Wed 9/14/05	
17	electrical	Wed 4/27/05	Tue 2/28/06	
18	plumbing	Wed 4/27/05	Tue 2/28/06	
19	fire protection	Mon 8/29/05	Thu 1/26/06	
20	hvac	Fri 8/26/05	Tue 2/28/06	
21	carpentry	Wed 7/6/05	Tue 2/28/06	
22	studs / drywall	Mon 9/26/05	Fri 12/16/05	
23	milwork	Mon 12/26/05	Wed 1/25/06	
24	skylights	Mon 8/29/05	Wed 9/28/05	
25	folding partitions	Mon 1/9/06	Wed 1/25/06	
26	toilet accessories	Mon 1/16/06	Wed 2/1/06	
27	suspended ceilings	Mon 11/28/05	Fri 2/3/06	
28	carpet	Mon 1/30/06	Wed 2/15/06	
29	vinyl floor / base	Mon 1/30/06	Wed 2/15/06	
30	ceramic	Mon 11/28/05	Wed 1/25/06	
31	caulking	Mon 9/5/05	Wed 1/11/06	
32	paint	Mon 9/26/05	Fri 1/20/06	
33	vinyl wall covering	Mon 12/26/05	Wed 1/25/06	
34	glass glazing	Mon 8/1/05	Fri 12/30/05	
35	fencing	Mon 8/29/05	Fri 1/20/06	
36	asphalt paving	Mon 8/29/05	Wed 9/28/05	
37	landscaping	Mon 9/12/05	Wed 10/12/05	
38	clean up	Mon 9/19/05	Tue 2/28/06	
39	lockers	Mon 1/30/06	Wed 2/15/06	
40	window covering	Mon 1/30/06	Wed 2/15/06	
41	office furniture	Mon 1/30/06	Wed 2/22/06	
42	shop equipment / systems	Mon 11/28/05	Wed 2/22/06	
43	cranes	Mon 11/28/05	Wed 12/28/05	
44	hydraulic hoist	Mon 8/29/05	Fri 1/13/06	
45	engine heaters	Mon 8/1/05	Mon 1/2/06	
46	signage	Mon 1/30/06	Wed 2/15/06	
47	phone / data / security	Fri 11/25/05	Tue 2/28/06	
48	asphalt silo / sand hopper	Mon 10/3/05	Fri 1/27/06	
49	fuel island	Mon 11/1/04	Fri 2/24/06	
50	truck wash	Mon 11/1/04	Fri 2/24/06	

Project: Milwaukee DPW & H2O Facility

Date: Tue 7/27/04

Task

Progress

Summary

External Tasks

Deadline

External Milestone

Project Summary

Milestone

Split