## **KWADUBE WATER PROJECT**

The project is progressing at reasonable pace but not as fast as one would like it to be. Sofar we have installed 87 water meters to 87 households and we have employed 25 males and 20 females foer excavation, pipelaying and backfilling. Two skilled males are connencting water pipes into existing pipelines.

Initially we experienced theft on the material but the contractor requested that to our facilities at the Water Works since then we havent experienced any theft. The slow pace of paying payment Certificates from the Foundation is really having an impact on the slow pace of the contractor , since the contractor is an emerging one which needs assistance financially and technical skills.



Water meter is installed ne xt to the boundary fence of the household



Women clearing the pipeline route where the water pipeline will be installed



The trench has been dug using a labour intensive methods



Women backfilling the trench by hands using a spade