Departments: DNS

Demolitions (through March 30, 2015)

Funded By:	City-Contract	City-DPW	Total
(Goal) 2015	52 ~	100	152
Que	26	28	54
Bid	26	N/A	26
Complete	10	13*	14
2015 %	19%	13%	9%

[~]Includes 15 deconstruction parcels & estimated 37 (single/duplex) parcels

^{*}In February 2015, DPW completed 100 demolitions funded in 2014.

^{^9} of 10 funded with 2014 dollars