

**State Street Bridge Schedule****2006**

- |                           |  |
|---------------------------|--|
| <b>July – August</b>      | • Complete west abutment work                                |
| <b>September</b>          | • Pave approaches  |
| <b>October</b>            | • Install machinery platforms                                |
| <b>October – November</b> | • Install trunion bearings, girders, west side               |
| <b>December</b>           | • Install rack gears, machinery, structural steel, west side |
- 

**2007**

- |                         |  |
|-------------------------|--|
| <b>January</b>          | • Install trunion bearings, girders, east side               |
| <b>February – March</b> | • Install rack gears, machinery, structural steel, east side |
| <b>March – April</b>    | • Bridge testing – Open to Traffic                           |
| <b>April – May</b>      | • Punch list item – final installation                       |
| <b>May – June</b>       | • Touch-up painting  |
| <b>June</b>             | • Complete   |