

PRELIMINARY: SUBJECT TO CHANGE

• Flashbutt welding of rail sections completed






Cap




** milwaukee STREETCAR

 OCS Pole foundation and footing excavation and construction ongoing








** milwaukee STREETCAR

 Track and Guideway demolition/excavation and skeletonization ongoing





 First guideway section concrete pour completed









Construction Status: Traffic Control Strategies


- At least one direction of traffic maintained in most areas
- Pedestrian access maintained
- Coordination with major events and traffic generators
 - St. Paul is now opened to bi-directional traffic for Summerfest
- Comprehensive look at business loading zones and driveway access



Construction Status: Public Involvement


- One-on-one meetings to prepare property owners along route
- Website and social media kept up-to-date with construction information
- Localized and broader e-blasts
- Construction team has standing weekly meetings to meet with local stakeholders
- Customized direction sheets, construction updates and business signing





Vehicle Procurement

- Conducting Bi-weekly Vehicle Engineering Meetings
- Vehicle Design is nearing completion
- Anticipated delivery of 1st Vehicle End of 2017



** milwaukeeSTREETCAR

Staying Informed

- Facebook: Facebook.com/TheMilwaukeeStreetcar
 Twitter: @MilwStreetcar
- Streetcar Construction Helpline: (414)-388-9418
 Website: www.TheMilwaukeeStreetcar.com

LAKEEDU

- Construction News Sign-Up
- E-Newsletters

The Milwaukee Streetcar