	DRAFT - DNR	Lakeshore Sta
	April	May
Wisconsin DNR	DNR provides 50% draft plans to Port, MWF, DOT, and USACE	DNR Considers feedback, revises plan (75%)
	Port, MWF and DOT provide feedback to DNR	DNR reviews draft addendum to easement and feedback to Port
		Port, MWF, DNR and DOT Concurrence with plan
		DNR submit Right-of-Way entry permit application to WisDOT for connection to WisDOT power box
	Port reviews DNR plans and provides comments	Port reviews 75% plans and concurs
Port Milwaukee	Port prepares and routes draft addendum to easement for electical utility, fence relocation to DNR (if needed).	Port considers DNR Comments and routes addendeum to easement for signatures.
Milwaukee World Festival	MWF reviews 50% DNR plans, confirms no conflicts with buried infrastructure, and provides comments to DNR.	MWF reviews 75% DNR plans, provides feedback and September - October event scheduling, and provides design plan final conccurrence to DNR.

WisDOT	
USACE	USACE reviews 50% plans and confirms no conflicts with USACE buried dockwall tiebacks.

ate Park Access Gate Project Plan _version 4-1

	Access Gale I		
June	July	August	September
DNR signs addendum to easement	DNR \$30000 budget approvals, 100% final plans, easement and access agreements complete	30 days for bids	DNR reviews bids and awards contract
	DNR Request for bid, or contract with approved vendor.		
			Installation begins
	Board of Harbor Commissioners action to approve addendum to easement.		motanation begins

WisDOT reviews DNR's Right-of-Way entry permit application

WisDOT issues Rightof Way entry permit to DNR

October	November	December
DNR issues Notice to Proceed to	Test Gate	
Contractor, DNR		
hosts preconstruction		
meeting and invites	DNR accept gate	
Port, MWF, and DOT, Two weeks	complete	
for construction, Gate Operational		
Cate operational	DNR provide as-	
	built plans to Port and WisDOT	
	and WISDOT	
	MWF comms	
	about gate to	

WisDOT closes out ROW permit