


Great Water Alliance Update


JUNE 29, 2022

GWA Water Supply Construction Area



..... Pipeline Route

———— Pipe Installed






Schedule Milestones - OPS

- Notice to Proceed:
January 21, 2022
- Substantial Completion:
February 1, 2023
- Final Completion:
May 2, 2023

Expected Construction - OPS

- Mobilization to Site:
Week of July 11th
- Sitework and Underground Construction:
July 2022 through September 2022
- Building Construction:
September 2022 – February 2023
- Station Start-up :
February 2023 – May 2023

Construction Area – OPS



W Oklahoma Ave and S 76th St




Schedule Milestones - Pipeline

- Notice to Proceed:
October 19, 2020
- Substantial Completion:
August 15, 2023
- Final Completion:
October 14, 2023

Expected Construction - Pipeline

- Construction to begin at I-41 (S 100th St) in July 2022
- Construction to be completed by December 2022
- Start-up and Commissioning of Pipeline: January 2023 - February 2023

Construction Area - Pipeline



Working West to East from I-41 towards new OPS