

Table 6A: RPP Workforce By Contractor & Trade

Contractor	Trade	Work Performed	Total LCR Hours	Alloca-tion %	Total Hours	Total LCR RPP	Alloca-tion %	RPP Hours
Butters-Fetting Co, Inc.	Plumbing	Plumbing/ Hot water	9,384.0	1.93%	181.1	1,617.5	1.93%	31.2
J.H. Findorff, Inc.	Concrete	Concrete	89,805.5	16.91%	15,186.1	5,257.0	16.91%	889.0
JCP Construction, LLC	Waterproofing & Insulation	Waterproofing	24.0	15.00%	3.6	3.0	15.00%	0.5
KMI Construction	Masonry Contractor	Masonry	66.5	32.28%	21.5	0.0	32.28%	0.0
Langer Roofing & Sheet Metal Inc.	Roofing	Roofing	3,582.0	58.04%	2,079.0	660.0	58.04%	383.1
MKE Iron Erectors, Inc.	Steel Reinforcing Installation	Concrete	4,079.3	16.91%	689.8	847.8	16.91%	143.4
Sanchez Painting	Painting	Painting	291.5	11.97%	34.9	24.0	11.97%	2.9
Staff Electric	Electrical Contractor	Electrical	4,863.0	1.48%	72.0	1,374.0	1.48%	20.3
Stark Paverment Corp	Concrete Paving	Concrete	1,058.0	16.91%	178.9	176.3	16.91%	29.8
Total RPP Participation					18,446.9			1,500.1

Table 6B: PI Project RPP Deficit

Category	Hours
Total Workforce Subject to Participation	18,446.9
REQUIRED RPP PARTICIPATION (40% OF ABOVE)	7,378.7
RPP PARTICIPATION ACHIEVED to date	1,500.1
Current RPP deficit to be resolved in future Quarters	(5,878.7)

THIS TABLE DOES NOT INCLUDE CONTRACTORS WITHOUT RPP HOURS

Table 8A: RPP Excess from Tower

Contractor	Trade	Work Performed	Total LCR RPP Hours	Allocation %	PI RPP Hrs	Excess RPP Hrs
Butters-Fetting Co, Inc.	Plumbing	Plumbing/ Hot water	1,617.5	1.93%	31.2	1,586.3
Butters-Fetting Co, Inc.	HVAC	HVAC	2,262.0	0.00%	0.0	2,262.0
Common Links Construction	Lath & Plaster	Lath & Plaster	2,210.0	0.00%	0.0	2,210.0
JCP Construction, LLC	Waterproofing & Insulation	Waterproofing	3.0	15.00%	0.5	2.6
J.H. Findorff, Inc	Concrete	Concrete	5,257.0	16.91%	889.0	4,368.0
Klein-Dickert Milwaukee Inc	Storefront, Curtainwall, & Glazing	Storefront, Curtainwall, & Glazing	151.8	0.00%	0.0	151.8
Langer Roofing & Sheet Metal Inc.	Roofing	Roofing	660.0	58.04%	383.1	276.9
MKE Iron Erectors, Inc.	Steel Reinforcing Installation	Concrete	847.8	16.91%	143.4	704.4
Sanchez Painting Contractors, Inc.	Painting	Painting & Decorating	24.0	11.97%	2.9	21.1
Sid's Sealants LLC	Caulking, Sprayfoam,	Caulking, Sprayfoam	15.3	0.00%	0.0	15.3
Staff Electric	Electrical Contractor	Electrical	1,374.0	1.48%	20.3	1,353.7
Stark Pavement Corporation	Concrete	Concrete	176.3	16.91%	29.8	146.5
Total RPP Participation			14,598.7		1,500.1	13,098.6

Table 8B: PI Project RPP Deficit*

Use of Excess RPP Hours to cure	RPP Hours	RPP Excess
Sewer Deficit	(2,776.1)	10,322.5
To PI Deficit	(5,878.7)	4,443.8

* In this table RPP Excess is calculated by adding the Deficit Hours to the available excess.

After the Sewer deficit was cured there were 10,322.5 hours remaining to cure the PI deficit.

Finally, these hours surpassed the (5,878.7) PI deficit by 4,443.8 hours. Therefore, the project no longer shows a deficit.