

Project Status – 30 Day Look Back

- Reviewed and Addressed Vehicle RFP Clarifications
- Submitted TIGER Grant Application
- Finalized Alternate Alignment
- Prepared Environmental Analysis Update
- Completed Survey for Phase 1 Route and Started Survey of Lakefront Line
- Began Permitting Process for the Remainder of Soil Borings
- Continued Utility Coordination
- Continued Development of OMF Building Designs

Project Status – 90 Day Look Ahead

- Obtain Environmental Analysis Approval
- Receive Vehicle Proposals
- Amend Federal Grant Agreement
- Continue Private and Public Utility Coordination
- Progress Final Design
- Finalize and Baseline Project Schedule

Project Status – Phase 1 Project Schedule

Public Utilities (Water)

Design CompleteJuly 2015

Award of ContractsAugust 2015

Construction StartSeptember 2015

Construction Finish August 2016

Operations and Maintenance Facility

Design CompleteOctober 2015

Award of ContractsJanuary 2016

Construction Start March 2016

Construction Finish March 2017

Project Status – Phase 1 Project Schedule (continued)

 Mainline (roadway, trackwork, systems / Overhead Contact System)

Design Complete
 November 2015

Award of Contracts January 2016

Construction Start April 2016

Construction Finish February 2018

Revenue Service – July 2018

BUDGET SUMMARY As of May 2015


	TI TI						TT	A - E	
	Α.		В	С	D	E	+	F	
		-	=======================================	250	=======================================	1000	+	<u></u>	
	PURCE		ENGLIMBED ANGEO	PREVIOUSLY	CUDDENT MONTH	TOTAL	+	DEMAINING	
PROJECT	BUDGE	=1	ENCUMBERANCES	SPENT TO DATE	CURRENT MONTH	TO DATE	+	REMAINING BALANCE	
10 Guideway & Track Elements			TO DATE	TODATE	EXPENSES	TODATE		BALANCE	
10.10 Track: Embedded	\$	9,458					\$	9,458	
10.12 Track: Special (switches, turnouts)	\$	1,011					\$	1,011	
Subtotal	\$	10,469	in a	-	-		\$	10,469	
20 Stations	11.4	10,465				1-1/	1 9	10,465	
20.01 Platforms	\$	645					\$	645	
427.97 404	-	-				-	-	200	
Subtotal 30 Support Facilities	\$	645				Ш.	\$	645	
30.02 Light Maintenance Facility	\$	5,830					\$	5,830	
30.05a. Yard and Track	\$	2,319					\$	2,319	
]		,	
Subtotal 40 Sitework & Special Conditions	\$	8,149			[·	H/	\$	8,149	
40.01 Demolition, Clearing, Earthwork	\$	1,505					\$	1,505	
40.02 Site Utilities, Utility Relocation	\$	26,499					\$	26,499	
40.03 Hazardous materials	\$	56					\$	56	
40.06 Pedestrian/bike access	\$	127					\$	127	
40.07 Roadways - Reconstruction & Mill/Overlay	\$	1,860					\$	1,860	
Subtotal	\$	30,047		-			\$	30,047	
50 Systems						1-1/	11.		
50.01 Traffic Control and Signals	\$	1,425					\$	1,425	
50.03 Traction power supply: substations	\$	3,608					\$	3,608	
50.04 Traction power distribution: OCS	\$	9,521					\$	9,521	
50.05 Communications	\$	740				-	\$	740	
Subtotal	\$	15,294					\$	15,294	
60 ROW, Land, Existing Improvements	11.1	- 11					od od		
60.01 Purchase or lease of real estate	\$	(27)					\$	20	
P. W. C. A. L.	\$		-	1			\$	15 - 1	
Subtotal 70 Vehicles	3	959					3	181	
70.03 Modern Street Cars (assume 4 vehicles)	\$	16,000		Ĭ			\$	16,000	
70.07 Spare parts - assumed 10%	\$	1,600					\$	1,600	
			is a		50.72		-	S. 1144-325	
Subtotal	\$	17,600	\$ -	\$ -	-	\$ -	\$	17,600	
80 Professional Services 80.01a Alternatives Analysis / Environmental Assessment	\$	685	\$ 685	\$ 685	\$ -	\$ 680	\$	(20)	
80.01b Preliminary Engineering (30% plans)	\$		\$ 1,857	\$ 1,857	\$ -	\$ 1,85		888	
80.02 Final Design (30-60% plans)	\$	2,269	\$ 2,269	\$ 2,270	\$ -	\$ 2,270	\$	(1	
80.02 Final Design (60-100% plans)	\$	2,881	\$ 2,881	\$ 59	\$ 107			2,715	
80.03 Project Management for Design and Construction (Design and PI)	\$	1,680 2,800	\$ 1,471	\$ 1,247	\$ 128	\$ 1,375	\$	305 2,800	
80.03 Project Management for Design and Construction (CA and Vehicle) 80.03 Project Management for Design and Construction (Weiss PE)	\$	25	\$ 25	\$ 25	\$ -	\$ 25		2,000	
80.05 Start up	\$	500		\$ -	\$ -	\$ -	\$	500	
Subtotal	\$	12,697	\$ 9,188	\$ 6,143	\$ 235	\$ 6,378	\$	6,319	
							1		
TOTAL Project Cost (10-90) without Contingency & Escalation	\$	94,901	\$ 9,188	\$ 6,143	\$ 235	\$ 6,378	\$	88,523	
90 Contingency									
90 UNALLOCATED CONTINGENCY	\$	3,999					\$	3,999	
Subtotal	\$	3,999	\$ -	\$ -	\$ -	\$ -	\$	3,999	
							-		
STREETCAR PROJECT TOTAL	\$	98,900	\$ 9,188	\$ 6,143	\$ 235	\$ 6,378	\$	pa 500	
STREET CAR PROJECT TOTAL	3	36,500	9,188	5,143	235	φ 6,378	4 4	92,522	

Project Status - Budget

Phase 1 Expenses Through May 2015 \$ 6.4 M

Capital Cost Breakdown	Phase I Budget (\$ millions)	Phase I Spent to Date (\$ millions)
Construction	\$61.3	\$0
Vehicles	\$17.6	\$0
Professional Services	\$12.7	\$6.4
Contingency/Escalation	\$7.3	\$0
Total	\$98.8	\$6.4

Proposed Alignment Change



Proposed Alignment Change



Utility Coordination

- Continued Negotiations of Design Agreement
- Met With WE Energies Again May 20, 2015
- Latest Draft Agreement Sent Through to WE Energies This Week

TIGER VII GRANT APPLICATION

City of Milwaukee, Wisconsin

June 5, 2015



STREETCAR

LAKEFRONT — Line —



TIGER Grant – Application

- Submitted June 5, 2015
- \$14.2 M Request & Local Match of \$14.2 M
- Lakefront Line .4 New Route Miles Along Clybourn and Michigan Streets
- One Vehicle
- Track Along St. Paul
- Operations and Maintenance Facility Enhancements

TIGER Grant – Letters of Support

- 88Nine Radio Milwaukee
- Aerotropolis Milwaukee
- African American
 Chamber of Commerce of Wisconsin
- Barrett Visionary
- Brady Street BID
- Building Advantage
- Colectivo
- Creative Alliance
 Milwaukee
- Discovery World
- East Town Association
- Historic Third Ward BID
- Irgens
- Mandel Group
- Mayor Tom Barrett
- Metro Go!

- Milwaukee Area Workforce Investment Board, Inc.
- Milwaukee Art Museum
- Milwaukee Building & Construction Trades Council
- Milwaukee Downtown BID
- Milwaukee World
 Festival/Summerfest
- Newaukee
- Pabst Theater Group
- State Rep. Evan Goyke
- State Rep. JoCasta Zamarripa
- State Rep. Jonathan Brostoff
- State Senator Chris Larson

- State Senator Lena Taylor
- State Senator Nikiya
 Harris Dodd
- The Bartolotta Restaurants
- The Lowlands Group
- The Marcus Corporation
- Transfer Pizza/New Brady, LLC
- U.S. Congresswoman
 Gwen Moore
- U.S. Senator Tammy Baldwin
- Urban Economic
 Development Association of Wisconsin
- WAM DC LLC

TIGER Grant – Application Strengths

- Common Council Resolution Includes Authorization to Construct
- Resolution Includes Approval of a 50% Local Match
- Agreements With Private Utilities in Process and Budget Includes Cost of Private Utility Relocations
- Transformative Project
- Ladders of Opportunity

Vehicle Procurement - Schedule

Vehicle Procurement Timeline

Issue RFP April 2015

Pre-Proposal Conference April 2015

Proposals DueJuly 2015

Car Builder Interviews August 2015

Best And Final Offer (BAFO) August 2015

Notify Selected Car Builder September 2015

Pre Award AuditSeptember 2015

Issue Notice to Proceed
 September 2015



Vehicle Procurement – Proposal Evaluation Committee

Technical

DPW

OR - LTK

FD - HNTB

MCTS

Qualifications

DPW

OR - LTK

FD - HNTB

SEWRPC

MCTS

Budget

DPW

OR – The Concord Group

OR - LTK

City - Budget Office

Aesthetics

DPW

DCD

Community Member

Community Member

Vehicle Procurement – Proposal Evaluation

A. Price Proposal Evaluation (weight = 350 points)

Price scores will be based on the Total Base Contract Price as presented on the Price Summary Form, Form A.1.

The Proposer with the lowest Total Base Contract Price will receive the maximum 350 points for its Price Score. All other Proposers' Price Scores will be calculated as follows:

Proposer's Price Score = 350 times Lowest Total Base Contract Price
Proposer's Total Base Contract Price

B. Technical Evaluation (weight = 350 points)

The Proposer shall provide complete and comprehensive responses to all requests for information listed in Section 1.3, Submission and Content of Proposals, Parts B-1 through B-3, and as may be required elsewhere in this RFP. Each response shall be clearly separated by index tabs clearly identified with the section letter and item number.

C. Aesthetics Evaluation (weight = 100 points)

The Proposer shall provide artist renderings of the interior and exterior of the vehicle as requested in Section 1.3.3, Proposal Part B, Section B-2.1, General Arrangement Drawings.

D. Qualifications Evaluation (weight = 200 points)

The Proposer's Qualifications will be evaluated according to the seven overall criteria, listed in Section 1.3.3, Section B-4, Qualifications.