



TABLE OF CONTENTS

| EXECUTIVE SUMMARY | 2 |
|-------------------------------------|----|
| OUR STORY | 7 |
| SMALL BUSINESS ENTERPRISE RESULTS | 10 |
| SBE Total Participation | 12 |
| SBE Professional Services Providers | 18 |
| SBE Construction Providers | 20 |
| RESIDENTS PREFERENCE PROGRAM | 25 |
| RPP Participation by Contractor | |
| RPP Participation by Trade | 32 |
| MILWAUKEE ALDERMANIC DISTRICT MAP | 38 |
| APPRENTICESHIP PROGRAM | 39 |

ON THE COVER:

When **Brittley Richards** was in high school, her grandfather told her, "If you're smart, you'll become an electrician." Today, she's a second-year electrical apprentice with **Hurt Electric Inc.**

Brittley took time out after high school to have a family, then worked as a restaurant manager. Now she's pursuing her dream and is "super excited" to be working on The Tower and Commons. Certified through the Residents

Preference Program, Brittley has been on the project since November 2015 and has worked on electrical substations and lighting in The Tower.

With three children at home, Brittley is focused on the future. "This is a high profile project," she says. "You cannot go anywhere but up from this point, with better pay and learning a skill that will help boost your career. I'm excited to take flight from here."



SECTION 1

EXECUTIVE SUMMARY

Our decision to build a signature development downtown makes a huge statement about metro Milwaukee's attractiveness as a place to live and work and its ability to draw top talent and new businesses to the area. We are proud to call Milwaukee's lakefront our home.

Northwestern Mutual Tower and Commons Executive Summary

Small Business Enterprises in Milwaukee have been awarded \$113.4 million in contracts and commitments, or 30 percent of the total value of applicable construction and professional services contracts to date.

Milwaukee residents eligible under the Residents Preference Program (RPP) have performed 44 percent of the construction hours on the project to date.

Northwestern Mutual is committed to Milwaukee's success.


Whether it's our promise to keep or add good-paying jobs at our downtown headquarters; the millions of dollars in philanthropic donations we make in the area; our partnerships in the Amani, Metcalfe Park and Muskego Way neighborhoods; or working hard to make sure local small businesses get the chance to help build our new Tower and Commons, it's all our way of saying, "We Believe in Milwaukee!"

We promised by the end of our building project in 2017 that 25.0 percent of the total value of applicable contracts awarded to build our Tower and Commons would go to Milwaukee Small Business Enterprises (SBEs). We promised that at least 40.0 percent of the labor hours on the project would be worked by Milwaukee residents eligible under the Residents Preference Program (RPP).


Recognizing that each quarter along the way we may be somewhat above or below the ultimate goal, we are pleased to report that we are ahead of these goals as of March 31, 2016.

Northwestern Mutual Tower and Commons Construction

Start of Project through March 31, 2016



Dollar Value of Applicable Contracts Awarded




PROJECT HIGHLIGHTS

- \$377.7 million in applicable contracts awarded.
- \$113 million in contracts and commitments (30.0 percent of total) awarded to City of Milwaukee Small Business Enterprises (SBEs), exceeding 25.0 percent goal.
- Residents Preference Program
 (RPP) participation is ahead of goal.

 Milwaukee residents eligible under
 RPP have worked 44.0 percent of
 construction hours.
- 536 City of Milwaukee residents hired through RPP.
- 172 apprentices working on project
- Outreach to more than 100 community-based organizations to help ensure project participation from diverse segments of the Milwaukee community.
- More than 600 individuals connected to career pathways training and preparation programs through our partnership with Wisconsin Regional Training Partnership (WRTP)/BIG STEP.
- More than 80 of the workers hired through RPP received job training in WRTP/BIG STEP's targeted workforce training program.

Northwestern Mutual Tower and Commons Construction

Start of Project through March 31, 2016



Percentage of Applicable Contract Dollar Value Awarded to SBEs



Percentage of Construction Hours Worked by RPP Participants

PROJECT STATUS

AS OF MARCH 31, 2016

- Picture frame glass is installed over Mason Street and Wisconsin Avenue entrances.
- Tower crane grows to its full height of 617 feet.
- First phase of Van Buren Street skywalk construction begins.
- Curtain wall assembly is in full production mode at Century City.
- The Commons is completely enclosed in glass and granite curtain wall.

LOOKING AHEAD

- Tower's concrete core reaches completion at level 35.
- The Tower is topped off with steel.
- Glass curtain wall on The Tower is twothirds finished.
- Van Buren Street skywalk is structured in steel.
- Construction begins on Mason Street skywalk.

Northwestern Mutual Tower and Commons Construction

Participation Performance Report

This Northwestern Mutual Tower and Commons Participation Performance Report details Northwestern Mutual's progress toward meeting the goals of the Human Resources Agreement it has with the City of Milwaukee. In constructing the 1.1 million-square-foot expansion of its downtown Milwaukee office complex, Northwestern Mutual has agreed to:

- Use certified Small Business Enterprises (SBEs) and/or businesses certified under equivalent programs for 25.0 percent of applicable construction costs.
- Use underemployed City of Milwaukee residents via the Residents Preference Program (RPP) for 40.0 percent of the construction hours worked.
- Ensure payment of prevailing wages where applicable.

Northwestern Mutual has engaged a building design, construction and consulting team that understands the critical importance we have placed on meeting these SBE and RPP goals.

Development Manager Hines

General Contractor Team Gilbane | C. G. Schmidt Inc. Prism Technical

Participation Coordinator

SECTION 2

OUR STORY

Northwestern Mutual has called Milwaukee home since 1859. Today, more than 4.3 million people rely on Northwestern Mutual for insurance and investment solutions.



3,000 DOWNTOWN MILWAUKEE JOBS RETAINED OR ADDED THROUGH CAMPUS EXPANSION







Milwaukee County Red Feather agencies preceded what is now the United Way. In 1950, Northwestern Mutual leaders visited and saw the difference our company's donations were making at the YMCA, Milwaukee Children's Hospital, and Goodwill Industries. Our support for United Way has continued.

We've grown up with Milwaukee as our hometown for nearly 160 years.

We are stewards of our communities by bringing together groups of people and organizations and leveraging the power of our employees, field and financial resources to improve the lives of children and families.

- A. Our company continues to play a crucial role in keeping Milwaukee's performing arts community strong largely due to the generous support of our employees. Our 2016 United Performing Arts Fund campaign raised \$896,289, exceeding our goal by 12 percent. Milwaukee is home to nearly 6,000 actors, dancers, musicians and behind-the-scenes specialists who produce over 2,000 live performances of music, dance, theater and opera each year. More than one million people are touched each year through their performances, educational outreach, special events and community partnerships. We're proud to support them.
- B. In March, our Northwestern Mutual Foundation announced more than \$700,000 in grants to 10 cultural attractions throughout Greater Milwaukee, including Betty Brinn Children's Museum. Funded museum programs provide free parenting education, museum membership and transportation assistance to families in at-risk neighborhoods including Amani, Metcalfe Park and Muskego Way. Additional funding supports Discovery World's Northwestern Mutual Mondays, a program that keeps the doors open one extra day per week March 28 through Sept. 25, accommodating increased school group and tourist demand.





SECTION 3

SMALL BUSINESS ENTERPRISE RESULTS

We believe in promoting a healthy business environment. Strong businesses, especially small- and medium-sized companies, are the backbone of the city's economy. They contribute to the vitality of the city.

Tower and Commons Small Business Enterprise (SBE) Participation

Northwestern Mutual and the City of Milwaukee share an interest in promoting a healthy local business environment. Strong businesses, especially small- and medium-sized companies, are the backbone of the city's economy. They create jobs, pay taxes, and contribute to the vitality of the city.

That's why we set a goal for our downtown development to not only have an impact on our business, but to help raise the tide for many businesses in the city.

Small Business Enterprises are companies with annual revenues below a stated floor and typically owned by one or more individuals who are at an educational, social, economic or other disadvantage. SBEs, including many businesses owned by minorities, women and military veterans involved in building design and construction, are an integral part of creating our Tower and Commons.

TABLE 1: SBE PARTICIPATION LEVEL


Start of Project through March 31, 2016

| TOTAL VALUE OF APPLICABLE CONTRACTS AWARDED | | | \$377,694,660 |
|---|--------------|---------------|---------------|
| | GOAL | ACTUAL | STATUS |
| SBE Participation Percentage | 25.0% | 30.0% | +5.0 |
| Value of SBE Contracts Awarded | \$94,423,665 | \$113,414,453 | +\$18,990,788 |



CONTRACT PAYMENTS MADE

SBEs have received 24.7 percent or \$51,164,197 of applicable project contract payments made through March 31, 2016. Payments on contracts awarded will continue to be made throughout the project as work is completed.



Numerical data presented in separate tables may differ slightly due to rounding.

SMALL BUSINESS ENTERPRISES

Constructing a high-rise office building requires a wide variety of construction-related services. We're proud to involve a large number of companies in building our Tower and Commons. Table 2 shows details of all Small Business Enterprises involved from the start of

the project to date. For ease of reference, we have also broken out the SBE professional services providers (see Table 3, page 18) from the SBE construction providers (see Table 4, page 20).

TABLE 2: TOTAL SBE PARTICIPATION (PROFESSIONAL SERVICES AND CONSTRUCTION)

| SBE FIRM | SUBCONTRACTOR TO | TRADE/DESCRIPTION OF WORK | тот | AL CONTRACT AMOUNT | 1 | IOUNT PAID THROUGH 03/31/2016 |
|-------------------------------------|-----------------------------------|--|-----|-----------------------|----|-------------------------------------|
| Affirmative Supply Co. | Central Ceiling Systems Inc. | Acoustical Ceiling Tile Supply | \$ | 380,000 | \$ | - |
| American Design Inc. | Kendall/Heaton Associates | East Office Building Demolition | \$ | 43,320 | \$ | 43,320 |
| American Design Inc. | Kendall/Heaton Associates | East Office Building Selective Salvage | \$ | 6,313 | \$ | 6,313 |
| American Design Inc. | Valerio Dewalt Train Associates | Fitness Architectural Services/CD Production | \$ | 109,400 | \$ | 84,070 |
| American Design Inc. | Valerio Dewalt Train Associates | Office Architectural Services/CD Production | \$ | 638,735 | \$ | 307,070 |
| Arrow-Crete Construction LLC | Globe Contractors Inc. | Concrete | \$ | 104,987 | \$ | 104,987 |
| Arteaga Construction Inc. | Veit & Co. Inc. | Crane | \$ | 24,080 | \$ | 24,080 |
| Arteaga Construction Inc. | Langer Roofing & Sheet Metal Inc. | Labor and Materials | \$ | 1,322,538 | \$ | 587,765 |
| ASAP Fastening Systems Inc. | Construction Supply & Erection | Supplier of Various Fasteners | \$ | 3,418 | \$ | 3,418 |
| Autumn Trucking Inc. | Veit & Co. Inc. | Fuel and Oil | \$ | 192,854 | \$ | 192,854 |
| Autumn Trucking Inc. | Globe Contractors Inc. | Fuel | \$ | 120,006 | \$ | 120,006 |
| Autumn Trucking Inc. | Veit & Co. Inc. | Fuel and Oil | \$ | 259,371 | \$ | 259,371 |
| B & D Contractors | Klein-Dickert Milwaukee Inc. | Install Mirrors and Glass | \$ | 404,200 | \$ | - |
| B & D Contractors | Milwaukee Plate Glass Co. | Installation of Glass and Glazing | \$ | 886,719 | \$ | - |
| Barrientos Design & Consulting Inc. | Kendall/Heaton Associates | Van Buren Bridge Project | \$ | 166,610 | \$ | 149,262 |
| Belonger Corp. Inc. | Gilbane C.G. Schmidt Inc. | Interior HVAC | \$ | 2,623,164 | \$ | - |
| Best Erectors Inc. | Grunau Co. Inc. | Installation/Erection | \$ | 2,625,000 | \$ | 598,151 |
| Best Erectors Inc. | Klein-Dickert Milwaukee Inc. | Curtainwall Insulation | \$ | 668,068 | \$ | - |
| Best Erectors Inc. | Midwest Stairs & Iron Inc. | Miscellaneous Metals | \$ | 1,083,597 | \$ | 673,264 |
| BestEd Business | Gilbane C.G. Schmidt Inc. | Safety Protection | \$ | 14,372 | \$ | 18,936 |

(CONTINUED ON PAGE 13)

TABLE 2: TOTAL SBE PARTICIPATION (PROFESSIONAL SERVICES AND CONSTRUCTION) (CONTINUED)

| SBE FIRM | SUBCONTRACTOR TO | TRADE/DESCRIPTION OF WORK | AL CONTRACT AMOUNT | MOUNT PAID THROUGH 03/31/2016 |
|--------------------------------------|-----------------------------------|--|-----------------------|-------------------------------------|
| BMR Design Group Inc. | USA Fire Protection Inc. | Professional Services | \$ 203,309 | \$ 187,217 |
| CH Coakley & Co. | Otis Elevator Co. | Offsite Storage and Trucking | \$ 29,304 | \$ 29,304 |
| Choice Construction Co. Inc. | C.G. Schmidt Inc. | Welded Wire Fabric Reinforcing | \$ 2,120,349 | \$ 1,908,314 |
| Choice Construction Co. Inc. | Ceco Concrete Construction | Rebar Installation | \$ 873,000 | \$ 828,656 |
| Choice Construction Co. Inc. | LeJeune Steel Co. | Steel Erection | \$ 7,180,000 | \$ 6,276,343 |
| Con-Cor Co. Inc. | Munson Inc. | Core-Drilling Floor | \$ 5,775 | \$ 5,775 |
| Con-Cor Co. Inc. | Veit & Co. Inc. | Concrete Sawing | \$ 215,290 | \$ 194,660 |
| Con-Cor Co. Inc. | Globe Contractors Inc. | Sawing | \$ 14,011 | \$ 14,011 |
| Con-Cor Co. Inc. | Veit & Co. Inc. | Saw Cutting | \$ 5,760 | \$ 5,760 |
| Con-Cor Co. Inc. | C.G. Schmidt Inc. | Concrete Cutting | \$ 1,139 | \$ 1,139 |
| Con-Cor Co. Inc. | Staff Electric Co. Inc. | Labor and Material Coring | \$ 10,350 | \$ 10,350 |
| Con-Cor Co. Inc. | Giles Engineering Associates Inc. | Concrete Coring Services | \$ 79,043 | \$ 79,043 |
| Continuum Architects & Planners S.C. | Kendall/Heaton Associates | Code Review and Permit Expediting Services | \$ 31,320 | \$ 25,682 |
| Continuum Architects & Planners S.C. | Kendall/Heaton Associates | Old North Office Building Basement | \$ 97,265 | \$ 81,703 |
| Continuum Architects & Planners S.C. | Kendall/Heaton Associates | South Office Building | \$ 15,979 | \$ 4,325 |
| DAAR Engineering Inc. | Le Jeune Steel Co. | Surveying | \$ 25,194 | \$ 25,194 |
| DAAR Engineering Inc. | Gilbane C.G. Schmidt Inc. | Site Survey | \$ 299,561 | \$ 206,544 |
| DAAR Engineering Inc. | Construction Supply & Erection | Survey Work | \$ 204,845 | \$ 285,256 |
| Dairyland Electric Co. Inc. | Grunau Co. Inc. | Plumbing Labor/Supplier | \$ 819,206 | \$ 333,250 |
| Dairyland Electric Co. Inc. | Johnson Controls Inc. | Shaft Extension | \$ 1,059,723 | \$ 18,061 |
| Dairyland Electric Co. Inc. | Staff Electric Co. Inc. | Install and Furnish Fire Alarm and Generator | \$ 3,754,207 | \$ 1,352,236 |
| Dairyland Electric Co. Inc. | Staff Electric Co. Inc. | Install and Furnish Tie/Data | \$ 1,926,242 | \$ 47,487 |
| Dairyland Electric Co. Inc. | Staff Electric Co. Inc. | Electrical | \$ 16,624 | \$ 16,624 |
| Dairyland Electric Co. Inc. | Staff Electric Co. Inc. | Electrical | \$ 306,320 | \$ 306,320 |
| Dairyland Electric Co. Inc. | Staff Electric Co. Inc. | Switchgear | \$ 2,209 | \$ 2,209 |
| Dakota Intertek Corp. | Giles Engineering Associates Inc. | Labor and Hand Augering Services | \$ 3,411 | \$ 3,411 |
| Duwe Metal Products Inc. | Benson Industries Inc. | Shop and Field Labor and Miscellaneous Metals | \$ 15,867,515 | \$ 1,669,874 |

(CONTINUED ON PAGE 14)

TABLE 2: TOTAL SBE PARTICIPATION (PROFESSIONAL SERVICES AND CONSTRUCTION) (CONTINUED)

| Duw Metal Products Inc. Glama I CG. Schmichne. Innestor Macadamous Metals \$ 83,133 \$ Duw Metal Products Inc. Glama I CG. Schmichne. Fabrication and intellation \$ 125,259 \$ Duw Metal Products Inc. Glama I CG. Schmichne. Install Mice. Metals \$ 83,113 \$ 60,304 EKG Trucking LLC Glober Contractors inc. Incling and Permits \$ 470,300 \$ 470,300 Ekglity Supply Group LLC Glober LLC Experiment Supply Macada Supply \$ 743,337 \$ 1.06,318 Equity Supply Group LLC Home-Associates inc. Incling and Dival Metals \$ 1,400,000 \$ 1,166,157 Explity Supply Group LLC Home-Associates inc. Incling and Dival Metals \$ 1,400,000 \$ 1,166,157 Explity Supply Group LLC Home-Associates inc. Incling and Dival Metals \$ 1,400,000 \$ 1,166,157 Explity Supply Group LLC Home-Associates inc. Incline Supply Metals inclined i | SBE FIRM | SUBCONTRACTOR TO | TRADE/DESCRIPTION OF WORK | AL CONTRACT AMOUNT | MOUNT PAID THROUGH D3/31/2016 |
|---|-----------------------------------|-----------------------------------|---------------------------------------|-----------------------|-------------------------------------|
| Druwe Metal Products Inc. Globar (CG Schmich Inc.) Install Mesc Merals \$ 83,113 \$ 60,304 \$ 60,304 EKG Trucking LLC Globare (CG Schmich Inc.) Acoustic Scient Wall \$ 60,304 \$ 60,304 \$ 60,304 EKG Trucking LLC Gobe Contractors Inc. Inudiring Anglement \$ 40,000 \$ 470,302 \$ 470,302 \$ 470,302 \$ 400,000 \$ - Equity Supply Group LLC Boeller LLC Equity Supply Group LLC Begins and Floor Coverings Inc. Material Supplier \$ 743,337 \$ 1.165,157 ERAbernathy Industrial Inc. Clibrary ICG Schmidt Inc. Faming and Diywoll Materials \$ 1,200,000 \$ 1,1286 ERAbernathy Industrial Inc. Clibrary ICG Schmidt Inc. Saliety Prosection \$ 1,280 \$ 1,286 Fusion Integrated Solutions LLC HMA Constitution Services \$ 45,000 \$ 5,228 \$ 1,286 Fusion Integrated Solutions LLC HMA Constitution Services \$ 1,280 \$ 1,286 \$ 2,280 \$ 1,286 Fusion Integrated Solutions LLC HMA Constitution Services LLC Globar ICG Schmidt Inc. Contract Enging Services \$ 3,884,000 \$ 2,280 \$ 2,28 | Duwe Metal Products Inc. | Gilbane C.G. Schmidt Inc. | Interior Miscellaneous Metals | \$ 83,133 | \$ - |
| Disse Metal Products Inc. Citianse C.C. Schmidt Inc. Citianse | Duwe Metal Products Inc. | Gilbane C.G. Schmidt Inc. | Fabrication and Installation | \$ 125,250 | \$ - |
| EKG Trucking LLC Clobe Contractors Inc. Trucking and Permits \$ 470,302 \$ 470,302 \$ 470,302 \$ 470,302 \$ 470,302 \$ 470,302 \$ 470,302 \$ 470,302 \$ 470,302 \$ 470,302 \$ 470,302 \$ 470,302 \$ 470,302 \$ 6,000 \$ 6 \$ 280,000 \$ 6 \$ 280,000 \$ 7 | Duwe Metal Products Inc. | Gilbane C.G. Schmidt Inc. | Install Misc. Metals | \$ 83,113 | \$ - |
| Equity Supply Group LLC Boeler LLC Equity Supply Group LLC \$ 4000000 \$ 743,337 \$ - Equity Supply Group LLC Segenian's Floor Coverings Inc. Material Supplier \$ 743,337 \$ - Equity Supply Group LLC Thome Associates Inc. Froming and Daywall Materials \$ 1,500,000 \$ 1,165,157 ERA bernathy Industrial Inc. Gilbane I C.G. Schmidt Inc. Saffety Protection \$ 5,280 \$ 1,286 Fision Integrated Solutions LLC HAVA Consultants Inc. Construction Services \$ 45,000 \$ 5,280 Greenfire Management Services LLC Gilbane I C.G. Schmidt Inc. Project Engineering Services \$ 358,800 \$ 2213,147 Hard Rock Saving & Drilling Verl & Co. Inc. Concrete Cutting \$ 9240 \$ 9240 Hard Rock Saving & Drilling Verl & Co. Inc. Hydro Bicavetion \$ 30,426 \$ 30,426 Hawk Construction LLC Verl & Co. Inc. Hydro Bicavetion \$ 36,33,599 \$ 27,929 Hetzel Flain Millippo Inc. Central Celling Systems Inc. Acoustic Cellings \$ 58,800 \$ 36,33,599 \$ 385,080 Hetzel-Sanfillippo Inc. Centr | Duwe Metal Products Inc. | Gilbane C.G. Schmidt Inc. | Acoustic Screen Wall | \$ 60,304 | \$ 60,304 |
| Equity Supply Group LLC Sergerians Floor Coverings Inc. Material Supplier \$ 743,337 \$ 1.65,157 Equity Supply Group LLC Thome Associates Inc. Framing and Drywall Materials \$ 1,500,000 \$ 1,165,157 ER Abernathy Industrial Inc. Gibane I CG, Schmidt Inc. Safety Protection \$ 5,280 \$ 1,286 Fusion Integrated Solutions LLC HMA Consultantistinc. Construction Services \$ 45,000 \$ 5,520 Greenfire Management Services LLC Gilbane I CG, Schmidt Inc. Project Engineering Services \$ 358,400 \$ 213,147 Hard Rock Sawing & Drilling Specialists Co. Vert & Co. Inc. Concrete Cutting \$ 9240 \$ 9240 Hawk Construction LLC Vert & Co. Inc. Hydro Discavation \$ 30,426 \$ 30,426 Hawk Construction LLC CG, Schmidt Inc. Foundations and Helical Piers \$ 27,929 \$ 27,929 Hetzel Tille & Marbie Inc. Gilbane I CG, Schmidt Inc. Hard Tille/Interior Store Installation \$ 3633,599 \$ 385,080 Hetzel-Sanfilippo Inc. Certral Celling Systems Inc. Acoustic Cellings \$ 58,000 \$ -2 Hetzel-Sanfilippo Inc. Gilban | EKG Trucking LLC | Globe Contractors Inc. | Trucking and Permits | \$ 470,302 | \$ 470,302 |
| Equity Supply Group LLC Thome Associates Inc. Framing and Drywell Materials \$ 1,500,000 \$ 1,165,157 ER Abernathy Industrial Inc. Gibbne C.G. Schmidt Inc. Safety Protection \$ 5,280 \$ 1,286 Fusion Integrated Solutions LLC HMA Consultants Inc. Construction Services \$ 45,000 \$ 5,520 Greenfire Management Services LLC Gibbne C.G. Schmidt Inc. Project Engineering Services \$ 358,400 \$ 213,147 Hard Rock Sawing & Drilling Specialists Co. Hawk Construction LLC Vet & Co. Inc. Phydro Excavation Hawk Construction LLC Vet & Co. Inc. Hydro Excavation Hawk Construction LLC CG Schmidt Inc. Foundations and Helical Piers \$ 27,929 \$ 27,929 Hetzel Tile & Marbie Inc. Gibbne C.G. Schmidt Inc. Hard Tile/Interior Stone Installation \$ 3,633,599 \$ 385,080 Hetzel-Sanfilippo Inc. Certral Celling Systems Inc. Acoustic Cellings Hetzel-Sanfilippo Inc. CG Schmidt Inc. Markerboard Installation \$ 239,880 \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ | Equity Supply Group LLC | Boelter LLC | Equipment | \$ 400,000 | \$ |
| ER Abemathy Industrial Inc. Gibane CG. Schmidt Inc. Safety Protection \$ 5,280 \$ 1286 Fusion Integrated Solutions LLC HMA Consultants Inc. Construction Services \$ 45,000 \$ 5,520 Greenfire Management Services LLC Gilbane CG. Schmidt Inc. Project Engineering Services \$ 358,400 \$ 213,147 Hard Rock Sawing & Drilling Specialists Co. Veit & Co. Inc. Concrete Cutting \$ 9,240 \$ 9,240 Hawk Construction LLC Veit & Co. Inc. Hydro Excavation \$ 30,426 \$ 30,426 Hawk Construction LLC C.G. Schmidt Inc. Foundations and Helical Piers \$ 27,929 \$ 27,929 Hetzel Tall & Marble Inc. Gilbane CG. Schmidt Inc. Hard Tile/Interior Stone Installation \$ 3,633,599 \$ 385,080 Hetzel Sanfilippo Inc. C.G. Schmidt Inc. Accustic Cellings \$ 408,054 \$ - Hetzel-Sanfilippo Inc. C.G. Schmidt Inc. Markerboard Installation \$ 239,880 \$ - Hetzel-Sanfilippo Inc. Gilbane CG. Schmidt Inc. Miscellaneous General Conditions \$ 74,893 \$ 67,617 Hetzel-Sanfilippo Inc. Gilbane CG. Schmidt Inc. | Equity Supply Group LLC | Sergenian's Floor Coverings Inc. | Material Supplier | \$ 743,337 | \$ - |
| Fusion Integrated Solutions LLC HIMA Consultants Inc. Construction Services \$ 45,000 \$ 5,520 Greenfire Management Services LLC Gibane C.G. Schmidt Inc. Project Engineering Services \$ 3,58,400 \$ 213,147 Mard Rock Sawing & Drilling Specialists Co. Project Engineering Services \$ 3,58,400 \$ 213,147 Mard Rock Sawing & Drilling Specialists Co. Project Engineering Services \$ 3,58,400 \$ 213,147 Mard Rock Sawing & Drilling Specialists Co. Project Engineering Services \$ 3,58,400 \$ 9,240 \$ 9,240 Mard Rock Sawing & Drilling Specialists Co. Project Engineering Services \$ 3,58,400 \$ 9,240 \$ 9,240 Mard Rock Sawing & Drilling Specialists Co. Phydro Excavation \$ 3,0426 \$ 3,0426 Mark Construction LLC Co. Schmidt Inc. Foundations and Helical Pleas \$ 27,929 \$ 27,929 \$ 27,929 Metzel Tile & Marble Inc. Gilbane C.G. Schmidt Inc. Hard Tile/Interior Stone Installation \$ 3,633,599 \$ 385,080 Marticle Sanfillippo Inc. Co. G. Schmidt Inc. Acoustic Cellings Service Installation \$ 3,633,599 \$ 385,080 \$ Market-Sanfillippo Inc. Co. G. Schmidt Inc. Market-Dearl Installation \$ 239,880 \$ Market-Sanfillippo Inc. Gibane C.G. Schmidt Inc. Mace Dearle Floor Carpentry Labor \$ 408,054 \$ 27,830 \$ 67,617 Metzel-Sanfillippo Inc. Gibane C.G. Schmidt Inc. Mace Up \$ 477,820 \$ 429,554 Metzel-Sanfillippo Inc. Gibane C.G. Schmidt Inc. Mack Up \$ 477,282 \$ 429,554 Metzel-Sanfillippo Inc. Inc. Engage Roofing & Sheet Metal Inc. Labor and Materials \$ 5,65,000 \$ 1,177,152 Metzel-Sanfillippo Inc. Langer Roofing & Sheet Metal Inc. Labor and Materials \$ 5,65,000 \$ 3,0602 Miram Power Electric Staff Electric Co. Inc. Furnish Electrical Fixtures \$ 3,0602 \$ 3,0602 Miram Power Electric Staff Electric Co. Inc. Furnish Macellaneous Materials \$ 154,383 \$ 86,597 Muse of Stone Inc. | Equity Supply Group LLC | Thorne Associates Inc. | Framing and Drywall Materials | \$ 1,500,000 | \$ 1,165,157 |
| Greenfire Management Services LLC Gilbane CG Schmidt Inc. Project Engineering Services \$ 358.400 \$ 213.147 Hard Rock Sawing & Drilling Specialists Co. Hawk Construction LLC Vett & Co. Inc. Concrete Cutting \$ 9.240 \$ 9.240 Hawk Construction LLC Vett & Co. Inc. Hydro Excavation \$ 30.426 \$ 30.426 Hawk Construction LLC CG. Schmidt Inc. Foundations and Helical Piers \$ 27,929 \$ 27,929 Hetzel Tile & Marble Inc. Gilbane CG. Schmidt Inc. Hard Tile/Interior Stone Installation \$ 3,633,599 \$ 385,080 Hetzel-Sanfilippo Inc. Central Celling Systems Inc. Acoustic Cellings \$ 558,300 \$ \$ Hetzel-Sanfilippo Inc. CG. Schmidt Inc. Markerboard Installation \$ 239,880 \$ \$ Hetzel-Sanfilippo Inc. CIG. Schmidt Inc. Markerboard Installation \$ 239,880 \$ \$ Hetzel-Sanfilippo Inc. Gilbane CG. Schmidt Inc. Mack Up \$ 74,7282 \$ 429,554 Hetzel-Sanfilippo Inc. Gilbane CG. Schmidt Inc. Mack Up \$ 477,282 \$ 429,554 Hetzel-Sanfilippo Inc. Thome Associates Inc. Framing and Drywall \$ 2,100,000 \$ 1,177,152 Hetzel-Sanfilippo Inc. Langer Roofing & Sheet Metal Inc. Labor and Materials \$ 65,000 \$ Hiram Power Electric Staff Electric Co. Inc. Furnish Medium Voltage \$ 10,908 \$ 10,908 Hiram Power Electric Staff Electric Co. Inc. Furnish Medium Voltage \$ 154,383 \$ 86,597 House of Stone Inc. Structures Hardscapes Specialists Masonry \$ 461,420 \$ 154,420 \$ 5 | ER Abernathy Industrial Inc. | Gilbane C.G. Schmidt Inc. | Safety Protection | \$ 5,280 | \$ 1,286 |
| Bard Rock Sawing & Drilling Velt & Co. Inc. Concrete Cutting \$ 9,240 \$ 9,240 Hawk Construction LLC Velt & Co. Inc. Hydro Excavation \$ 30,426 \$ 30,426 Hawk Construction LLC C.G. Schmidt Inc. Foundations and Helical Piers \$ 27,929 \$ 27,929 Hetzel Tille & Marble Inc. Gilbane I C.G. Schmidt Inc. Hard Tile/Interior Stone Installation \$ 3,633,599 \$ 385,080 Hetzel-Sanfilippo Inc. Central Ceiling Systems Inc. Acoustic Ceilings \$ 558,300 \$ 7. Hetzel-Sanfilippo Inc. C.G. Schmidt Inc. Markerboard Installation \$ 36,833,599 \$ 385,080 Hetzel-Sanfilippo Inc. C.G. Schmidt Inc. Markerboard Installation \$ 408,054 \$ 7. Hetzel-Sanfilippo Inc. Gilbane I C.G. Schmidt Inc. Miscellaneous General Conditions \$ 74,893 \$ 67,617 Hetzel-Sanfilippo Inc. Gilbane I C.G. Schmidt Inc. Mock Up \$ 477,282 \$ 429,554 Hetzel-Sanfilippo Inc. Thorne Associates Inc. Framing and Drywall \$ 2,100,000 \$ 1,177,152 Hetzel-Sanfilippo Inc. Lainger Roofing & Sheet Metal Inc. Labor and Ma | Fusion Integrated Solutions LLC | HMA Consultants Inc. | Construction Services | \$ 45,000 | \$ 5,520 |
| Hawk Construction LLC Veit & Co. Inc. Hydro Excavation \$ 30,426 \$ 30,426 Hawk Construction LLC CG. Schmidt Inc. Gilbane CG. Schmidt Inc. Hard Tile/Interior Stone Installation \$ 36,33,599 \$ 385,080 Hetzel-Sanfilippo Inc. Central Ceiling Systems Inc. Acoustic Ceilings \$ 558,300 \$ - Hetzel-Sanfilippo Inc. CG. Schmidt Inc. Markerboard Installation \$ 239,880 \$ - Hetzel-Sanfilippo Inc. CG. Schmidt Inc. Miscellaneous General Conditions \$ 408,054 \$ - Hetzel-Sanfilippo Inc. Gilbane CG. Schmidt Inc. Miscellaneous General Conditions \$ 74,893 \$ 67,617 Hetzel-Sanfilippo Inc. Gilbane CG. Schmidt Inc. Mock Up \$ 477,282 \$ 429,554 Hetzel-Sanfilippo Inc. Thome Associates Inc. Framing and Drywall \$ 2,100,000 \$ 1,177,152 Hetzel-Sanfilippo Inc. Langer Roofing & Sheet Metal Inc. Labor and Materials \$ 65,000 \$ - Hiram Power Electric Staff Electric Co. Inc. Furnish Medium Voltage \$ 10,908 \$ 10,908 Hiram Power Electric Staff Electric Co. Inc. Furnish Medium Voltage \$ 154,383 \$ 86,597 House of Stone Inc. Structures Hardscapes Specialists Masoniy \$ 461,420 \$ - | Greenfire Management Services LLC | Gilbane C.G. Schmidt Inc. | Project Engineering Services | \$ 358,400 | \$ 213,147 |
| Hawk Construction LLC C.G. Schmidt Inc. Foundations and Helical Piers \$ 27,929 \$ 27,929 Hetzel Tile & Marble Inc. Gilbane C.G. Schmidt Inc. Hard Tile/Interior Stone Installation \$ 3,633,599 \$ 385,080 Hetzel-Sanfilippo Inc. Central Celling Systems Inc. Acoustic Cellings \$ 558,300 \$ - Hetzel-Sanfilippo Inc. C.G. Schmidt Inc. Markerboard Installation \$ 408,054 \$ - Hetzel-Sanfilippo Inc. Gilbane C.G. Schmidt Inc. Miscellaneous General Conditions \$ 74,893 \$ 67,617 Hetzel-Sanfilippo Inc. Gilbane C.G. Schmidt Inc. Miscellaneous General Conditions \$ 477,282 \$ 429,554 Hetzel-Sanfilippo Inc. Gilbane C.G. Schmidt Inc. Mock Up \$ 477,282 \$ 429,554 Hetzel-Sanfilippo Inc. Thorne Associates Inc. Framing and Drywall \$ 2,100,000 \$ 1,177,152 Hetzel-Sanfilippo Inc. Langer Roofing & Sheet Metal Inc. Labor and Materials \$ 30,602 \$ 30,602 Hiram Power Electric Staff Electric Co. Inc. Furnish Medium Voltage \$ 10,908 \$ 10,908 Hiram Power Electric Staff Electric Co. Inc. Furnish Miscellaneous Materials \$ 461,420 \$ 6,50 | | Veit & Co. Inc. | Concrete Cutting | \$ 9,240 | \$ 9,240 |
| Hetzel Tile & Marble Inc. Gilbane C.G. Schmidt Inc. Hard Tile/Interior Stone Installation \$ 3,633,599 \$ 385,080 Hetzel-Sanfilippo Inc. Central Celling Systems Inc. Acoustic Cellings \$ 558,300 \$ Hetzel-Sanfilippo Inc. C.G. Schmidt Inc. Sleeper Floor Carpentry Labor \$ 408,054 \$ Hetzel-Sanfilippo Inc. C.G. Schmidt Inc. Markerboard Installation \$ 239,880 \$ Hetzel-Sanfilippo Inc. Gilbane C.G. Schmidt Inc. Miscellaneous General Conditions \$ 477,282 \$ 429,554 Hetzel-Sanfilippo Inc. Thorne Associates Inc. Framing and Drywall \$ 2,100,000 \$ 1,177,152 Hetzel-Sanfilippo Inc. Langer Roofing & Sheet Metal Inc. Labor and Materials \$ 65,000 \$ - Hiram Power Electric Staff Electric Co. Inc. Furnish Medium Voltage \$ 30,602 \$ 30,602 Hiram Power Electric Staff Electric Co. Inc. Furnish Medium Voltage \$ 154,383 86,597 House of Stone Inc. Structures Hardscapes Specialists Masonry \$ 461,420 \$ - | Hawk Construction LLC | Veit & Co. Inc. | Hydro Excavation | \$ 30,426 | \$ 30,426 |
| Hetzel-Sanfilippo Inc. Central Ceiling Systems Inc. Acoustic Ceilings \$ 558,300 \$ - Hetzel-Sanfilippo Inc. C.G. Schmidt Inc. Sleeper Floor Carpentry Labor \$ 408,054 \$ - Hetzel-Sanfilippo Inc. C.G. Schmidt Inc. Markerboard Installation \$ 239,880 \$ - Hetzel-Sanfilippo Inc. Gilbane J.C.G. Schmidt Inc. Miscellaneous General Conditions \$ 74,893 \$ 67,617 Hetzel-Sanfilippo Inc. Gilbane J.C.G. Schmidt Inc. Mock Up \$ 477,282 \$ 429,554 Hetzel-Sanfilippo Inc. Thorne Associates Inc. Framing and Drywall \$ 2,100,000 \$ 1,177,152 Hetzel-Sanfilippo Inc. Langer Roofing & Sheet Metal Inc. Labor and Materials \$ 65,000 \$ 30,602 Hiram Power Electric Staff Electric Co. Inc. Furnish Electrical Extures \$ 30,602 \$ 30,602 Hiram Power Electric Staff Electric Co. Inc. Furnish Medium Voltage \$ 154,383 \$ 86,597 House of Stone Inc. Structures Hardscapes Specialists Masonry \$ 461,420 \$ - | Hawk Construction LLC | C.G. Schmidt Inc. | Foundations and Helical Piers | \$ 27,929 | \$ 27,929 |
| Hetzel-Sanfilippo Inc. C.G. Schmidt Inc. Sleeper Floor Carpentry Labor \$ 408.054 \$ - Hetzel-Sanfilippo Inc. C.G. Schmidt Inc. Markerboard Installation \$ 239,880 \$ - Hetzel-Sanfilippo Inc. Gilbane C.G. Schmidt Inc. Miscellaneous General Conditions \$ 74,893 \$ 67,617 Hetzel-Sanfilippo Inc. Gilbane C.G. Schmidt Inc. Mock Up \$ 477,282 \$ 429,554 Hetzel-Sanfilippo Inc. Thorne Associates Inc. Framing and Drywall \$ 2,100,000 \$ 1,177,152 Hetzel-Sanfilippo Inc. Langer Roofing & Sheet Metal Inc. Labor and Materials \$ 65,000 \$ 30,602 Hiram Power Electric Staff Electric Co. Inc. Furnish Medium Voltage \$ 10,908 \$ 10,908 Hiram Power Electric Staff Electric Co. Inc. Furnish Miscellaneous Materials \$ 154,383 \$ 86,597 House of Stone Inc. Structures Hardscapes Specialists Masonry \$ 461,420 \$ - | Hetzel Tile & Marble Inc. | Gilbane C.G. Schmidt Inc. | Hard Tile/Interior Stone Installation | \$ 3,633,599 | \$ 385,080 |
| Hetzel-Sanfilippo Inc. C.G. Schmidt Inc. Markerboard Installation \$ 239,880 \$ Hetzel-Sanfilippo Inc. Gilbane C.G. Schmidt Inc. Miscellaneous General Conditions \$ 74,893 \$ 67,617 Hetzel-Sanfilippo Inc. Gilbane C.G. Schmidt Inc. Mock Up \$ 477,282 \$ 429,554 Hetzel-Sanfilippo Inc. Thorne Associates Inc. Framing and Drywall \$ 2,100,000 \$ 1,177,152 Hetzel-Sanfilippo Inc. Langer Roofing & Sheet Metal Inc. Labor and Materials \$ 65,000 \$ - Hiram Power Electric Staff Electric Co. Inc. Furnish Electrical Fixtures \$ 30,602 \$ 30,602 Hiram Power Electric Staff Electric Co. Inc. Furnish Medium Voltage \$ 10,908 \$ 10,908 Hiram Power Electric Staff Electric Co. Inc. Furnish Miscellaneous Materials \$ 154,383 \$ 86,597 House of Stone Inc. Structures Hardscapes Specialists Masonry \$ 461,420 \$ - | Hetzel-Sanfilippo Inc. | Central Ceiling Systems Inc. | Acoustic Ceilings | \$ 558,300 | \$ - |
| Hetzel-Sanfilippo Inc. Gilbane C.G. Schmidt Inc. Miscellaneous General Conditions \$ 74,893 \$ 67,617 Hetzel-Sanfilippo Inc. Gilbane C.G. Schmidt Inc. Mock Up \$ 477,282 \$ 429,554 Hetzel-Sanfilippo Inc. Thorne Associates Inc. Framing and Drywall \$ 2,100,000 \$ 1,177,152 Hetzel-Sanfilippo Inc. Langer Roofing & Sheet Metal Inc. Labor and Materials \$ 65,000 \$ - Hiram Power Electric Staff Electric Co. Inc. Furnish Electrical Fixtures \$ 30,602 \$ 30,602 Hiram Power Electric Staff Electric Co. Inc. Furnish Medium Voltage \$ 10,908 \$ 10,908 Hiram Power Electric Staff Electric Co. Inc. Furnish Miscellaneous Materials \$ 154,383 \$ 86,597 House of Stone Inc. Structures Hardscapes Specialists Masonry \$ 461,420 \$ - | Hetzel-Sanfilippo Inc. | C.G. Schmidt Inc. | Sleeper Floor Carpentry Labor | \$ 408,054 | \$ - |
| Hetzel-Sanfilippo Inc. Gilbane C.G. Schmidt Inc. Mock Up \$ 477,282 \$ 429,554 Hetzel-Sanfilippo Inc. Thorne Associates Inc. Framing and Drywall \$ 2,100,000 \$ 1,177,152 Hetzel-Sanfilippo Inc. Langer Roofing & Sheet Metal Inc. Labor and Materials \$ 65,000 \$ Hiram Power Electric Staff Electric Co. Inc. Furnish Electrical Fixtures \$ 30,602 \$ 30,602 Hiram Power Electric Staff Electric Co. Inc. Furnish Medium Voltage \$ 10,908 \$ 10,908 Hiram Power Electric Staff Electric Co. Inc. Furnish Miscellaneous Materials \$ 154,383 \$ 86,597 House of Stone Inc. Structures Hardscapes Specialists Masonry \$ 461,420 \$ | Hetzel-Sanfilippo Inc. | C.G. Schmidt Inc. | Markerboard Installation | \$ 239,880 | \$ - |
| Hetzel-Sanfilippo Inc. Thorne Associates Inc. Framing and Drywall \$ 2,100,000 \$ 1,177,152 Hetzel-Sanfilippo Inc. Langer Roofing & Sheet Metal Inc. Labor and Materials \$ 65,000 \$ - Hiram Power Electric Staff Electric Co. Inc. Furnish Electrical Fixtures \$ 30,602 \$ 30,602 \$ 30,602 Hiram Power Electric Staff Electric Co. Inc. Furnish Medium Voltage \$ 10,908 \$ 10,908 House of Stone Inc. Structures Hardscapes Specialists Masonry \$ 461,420 \$ - | Hetzel-Sanfilippo Inc. | Gilbane C.G. Schmidt Inc. | Miscellaneous General Conditions | \$ 74,893 | \$ 67,617 |
| Hetzel-Sanfilippo Inc. Langer Roofing & Sheet Metal Inc. Labor and Materials \$ 65,000 \$ - Hiram Power Electric Staff Electric Co. Inc. Furnish Electrical Fixtures \$ 30,602 \$ 30,602 Hiram Power Electric Staff Electric Co. Inc. Furnish Medium Voltage \$ 10,908 \$ 10,908 Hiram Power Electric Staff Electric Co. Inc. Furnish Miscellaneous Materials \$ 154,383 \$ 86,597 House of Stone Inc. Structures Hardscapes Specialists Masonry \$ 461,420 \$ - | Hetzel-Sanfilippo Inc. | Gilbane C.G. Schmidt Inc. | Mock Up | \$ 477,282 | \$ 429,554 |
| Hiram Power Electric Staff Electric Co. Inc. Furnish Electrical Fixtures \$ 30,602 \$ 30,602 Hiram Power Electric Staff Electric Co. Inc. Furnish Medium Voltage \$ 10,908 \$ 10,908 Hiram Power Electric Staff Electric Co. Inc. Furnish Miscellaneous Materials \$ 154,383 \$ 86,597 House of Stone Inc. Structures Hardscapes Specialists Masonry \$ 461,420 \$ - | Hetzel-Sanfilippo Inc. | Thorne Associates Inc. | Framing and Drywall | \$ 2,100,000 | \$ 1,177,152 |
| Hiram Power Electric Staff Electric Co. Inc. Furnish Medium Voltage \$ 10,908 \$ 10,908 Hiram Power Electric Staff Electric Co. Inc. Furnish Miscellaneous Materials \$ 154,383 \$ 86,597 House of Stone Inc. Structures Hardscapes Specialists Masonry \$ 461,420 \$ - | Hetzel-Sanfilippo Inc. | Langer Roofing & Sheet Metal Inc. | Labor and Materials | \$ 65,000 | \$ - |
| Hiram Power Electric Staff Electric Co. Inc. Furnish Miscellaneous Materials \$ 154,383 \$ 86,597 House of Stone Inc. Structures Hardscapes Specialists Masonry \$ 461,420 \$ - | Hiram Power Electric | Staff Electric Co. Inc. | Furnish Electrical Fixtures | \$ 30,602 | \$ 30,602 |
| House of Stone Inc. Structures Hardscapes Specialists Masonry \$ 461,420 \$ - | Hiram Power Electric | Staff Electric Co. Inc. | Furnish Medium Voltage | \$ 10,908 | \$ 10,908 |
| | Hiram Power Electric | Staff Electric Co. Inc. | Furnish Miscellaneous Materials | \$ 154,383 | \$ 86,597 |
| House of Stone Inc. Boelter LLC Stone Tops \$ 525,000 \$ - | House of Stone Inc. | Structures Hardscapes Specialists | Masonry | \$ 461,420 | \$ - |
| | House of Stone Inc. | Boelter LLC | Stone Tops | \$ 525,000 | \$ - |

(CONTINUED ON PAGE 15)

TABLE 2: TOTAL SBE PARTICIPATION (PROFESSIONAL SERVICES AND CONSTRUCTION) (CONTINUED)

| SBE FIRM | SUBCONTRACTOR TO | TRADE/DESCRIPTION OF WORK | тот | AL CONTRACT AMOUNT | MOUNT PAID THROUGH 03/31/2016 |
|-------------------------------|--|---|-----|-----------------------|-------------------------------------|
| Hurt Electric Inc. | Johnson Controls Inc. | Controls Materials and Installation Labor | \$ | 33,467 | \$ - |
| Hurt Electric Inc. | Staff Electric Co. Inc. | Install and Furnish Distribution and UPS | \$ | 5,276,622 | \$ 3,919,537 |
| Hurt Electric Inc. | Staff Electric Co. Inc. | Fixtures and Lamps | \$ | 2,734,046 | \$ 1,463,894 |
| HVA Products Inc. | Grunau Co. Inc. | Fuel Controls | \$ | 19,250 | \$ |
| IBC Engineering Services Inc. | Alvine Engineering | MEP Engineering for Tower Center TI | \$ | 495,760 | \$ 395,760 |
| IBC Engineering Services Inc. | Aquatic Design & Engineering Inc. | Electrical Engineering | \$ | 33,275 | \$ 27,67 |
| IBC Engineering Services Inc. | Sebesta Blomberg & Associates | Mechanical and Electrical Commissioning Services | \$ | 45,760 | \$ 3,960 |
| JCP Construction LLC | Gilbane C.G. Schmidt Inc. | Foundation Waterproofing | \$ | 3,628,800 | \$ 3,080,17 |
| JCP Construction LLC | Glenn Rieder Inc. | Installation Services | \$ | 360,380 | \$ |
| JCP Construction LLC | Thome Associates Inc. | Framing/Drywall/Labor | \$ | 2,100,000 | \$ 1,003,07 |
| JCP Construction LLC | Boelter LLC | Labor | \$ | 292,000 | \$ 22,82 |
| KMI Construction LLC | Gilbane C.G. Schmidt Inc. | Masonry | \$ | 7,372,075 | \$ 2,557,12 |
| KMI Construction LLC | C.G. Schmidt Inc. | Masonry | \$ | 4,150 | \$ 4,15 |
| Marek Landscaping LLC | Veit & Co. Inc. | Erosion Control | \$ | 49,352 | \$ 49,35 |
| McDowell Construction Corp. | Globe Contractors Inc. | Asphalt | \$ | 98,658 | \$ 98,65 |
| McDowell Construction Corp. | Veit & Co. Inc. | Fencing | \$ | 77,423 | \$ 77,42 |
| McKinley's Corp. | Grunau Co. Inc. | HVAC Demolition | \$ | 16,400 | \$ 16,40 |
| Metropolitan Services Inc. | Globe Contractors Inc. | Traffic Control | \$ | 151,998 | \$ 151,99 |
| Milwaukee Metal Products Co. | Benson Industries Inc. | Fabricators of Embeds, Miscellaneous Metals | \$ | 127,349 | \$ 283,23 |
| Milwaukee Metal Products Co. | Terra Engineering & Construction Corp. | Tieback Bearing Plates | \$ | 4,692 | \$ 4,69 |
| Natural Athletic Turf LLC | Stano Landscaping | Hardscape Restoration | \$ | 50,850 | \$ 50,85 |
| Nuvo Construction Co. Inc. | C.G. Schmidt Inc. | Concrete | \$ | 3,900,000 | \$ 3,648,30 |
| Nuvo Construction Co. Inc. | Terra Engineering & Construction Corp. | Bulk Cement | \$ | 128,824 | \$ 128,82 |
| P.A. Roeper & Associates Inc. | Graef USA | Drafting Services | \$ | 22,500 | \$ 22,50 |
| P.L. Freeman Co. | Grunau Co. Inc. | HVAC and Plumbing Labor/Supplier | \$ | 6,186,759 | \$ 3,844,47 |
| P.L. Freeman Co. | Terra Engineering & Construction Corp. | Wales | \$ | 104,848 | \$ 104,84 |
| P.L. Freeman Co. | Langer Roofing & Sheet Metal Inc. | Roofing | \$ | 136,500 | \$ 14,86 |

(CONTINUED ON PAGE 16)

TABLE 2: TOTAL SBE PARTICIPATION (PROFESSIONAL SERVICES AND CONSTRUCTION) (CONTINUED)

| SBE FIRM | SUBCONTRACTOR TO | TRADE/DESCRIPTION OF WORK | тот | AL CONTRACT AMOUNT | MOUNT PAID THROUGH D3/31/2016 |
|--|--|---|-----|-----------------------|-------------------------------------|
| Price & Sons Inc. | Staff Electric Co. Inc. | Miscellaneous Supplier | \$ | 2,133,120 | \$ 860,189 |
| Price & Sons Inc. | United States Alliance Fire Protection | Material Supplier | \$ | 21,262 | \$ - |
| Prism Technical Management & Marketing Services LLC | Northwestern Mutual | HR Consultant | \$ | 546,155 | \$ 445,777 |
| Quorum Architects Inc. | Kendall/Heaton Associates | Graphics/Wayfinding Consultant | \$ | 244,240 | \$ 182,686 |
| Quorum Architects Inc. | The Office of James Burnett | Associate Landscape Architects | \$ | 218,230 | \$ 120,013 |
| Rams Contracting Ltd. | Veit & Co. Inc. | Trucking | \$ | 12,513 | \$ 12,513 |
| Rinka Chung Architecture Inc. | Buro Happold Consulting Engineers PC | Solar Reflectivity Site Assessment | \$ | 6,000 | \$ 3,001 |
| Rinka Chung Architecture Inc. | Buro Happold Consulting Engineers PC | LEED Consulting | \$ | 34,000 | \$ 13,523 |
| Rinka Chung Architecture Inc. | Kendall/Heaton Associates | North Parking Garage | \$ | 58,000 | \$ 15,510 |
| Rinka Chung Architecture Inc. | Valerio Dewalt Train Associates | Identity Center Café Architectural Services | \$ | 64,450 | \$ 9,500 |
| Rinka Chung Architecture Inc. | Valerio Dewalt Train Associates | Credit Union Architectural Services | \$ | 68,035 | \$ 55,395 |
| Rockwell Mechanical LLC | Grunau Co. Inc. | HVAC Labor/Supplier | \$ | 4,865,885 | \$ 2,644,004 |
| Rockwell Mechanical LLC | J.F Ahern Co. | Chiller Procurement/Installation | \$ | 418,380 | \$ 418,380 |
| Security Officer Services Inc. | Gilbane C.G. Schmidt Inc. | Site Security | \$ | 195,000 | \$ 159,735 |
| Sonag Ready Mix LLC | Common Links Construction | Metal Framing, Drywall and Taping | \$ | 1,017,600 | \$ |
| Sonag Ready Mix LLC | Ceco Concrete Construction | Concrete Material | \$ | 980,000 | \$ 964,749 |
| Sonag Ready Mix LLC | C.G. Schmidt Inc. | CIP Concrete | \$ | 20,846 | \$ 20,846 |
| Spann & Associates LLC | Gilbane C.G. Schmidt Inc. | Project Engineering Services | \$ | 238,555 | \$ 230,974 |
| Thomas A. Mason Co. Inc. | G3 Technologies Inc. | Floor Installation | \$ | 1,485,933 | \$ - |
| Thomas A. Mason Co. Inc. | Gilbane C.G. Schmidt Inc. | Soft Flooring | \$ | 1,965,209 | \$ - |
| Thomas A. Mason Co. Inc. | All-Tech Decorating Co. | Painting | \$ | 805,040 | \$ 10,402 |
| Thomas A. Mason Co. Inc. | All-Tech Decorating Co. | Painting | \$ | 256,131 | \$ - |
| Thomas A. Mason Co. Inc. | Thorne Associates Inc. | Taping Labor | \$ | 2,100,000 | \$ 102,311 |
| Tremmel-Anderson Trucking LLC | Veit & Co. Inc. | Trucking | \$ | 228,546 | \$ 228,546 |
| Tremmel-Anderson Trucking LLC | New Berlin Grading Inc. | Earthwork | \$ | 6,025 | \$ 6,025 |
| Valente Transport Inc. | Veit & Co. Inc. | Trucking | \$ | 760,581 | \$ 760,581 |
| Valente Transport Inc. | Veit & Co. Inc. | Trucking/Disposal | \$ | 828,802 | \$ 828,802 |

(CONTINUED ON PAGE 17)

TABLE 2: TOTAL SBE PARTICIPATION (PROFESSIONAL SERVICES AND CONSTRUCTION) (CONTINUED)

| SBE FIRM | SUBCONTRACTOR TO | TRADE/DESCRIPTION OF WORK | | L CONTRACT MOUNT | Т | OUNT PAID HROUGH 3/31/2016 |
|--|---------------------------------|-----------------------------------|-------|---------------------|-------|----------------------------------|
| Vizcaino's Trucking LLC | Veit & Co. Inc. | Trucking | \$ | 267,734 | \$ | 267,734 |
| Vizcaino's Trucking LLC | Globe Contractors Inc. | Trucking | \$ | 127,324 | \$ | 127,324 |
| Vizcaino's Trucking LLC | Veit & Co. Inc. | Trucking | \$ | 20,164 | \$ | 20,164 |
| ZSLLC | Gilbane C.G. Schmidt Inc. | Engineering Services | \$ | 43,200 | \$ | 43,040 |
| ZSLLC | Applied Technical Services Inc. | Façade Access Design Services | \$ | 62,975 | \$ | 58,093 |
| ZSLLC | Entuitive Corp. | Building Enclosure Sub-Consultant | \$ | 42,950 | \$ | 22,390 |
| ZSLLC | Kendall/Heaton Associates | Structural Engineer | \$ | 23,124 | \$ | 23,124 |
| ZSLLC | Magnusson Klemencic Associates | Structural Engineering | \$ | 215,500 | \$ | 215,375 |
| ZSLLC | Northwestern Mutual | Laser Scanning Services | \$ | 51,000 | \$ | 51,000 |
| ZSLLC | Novum Structures LLC | Laser Scanning Services | \$ | 5,470 | \$ | 5,470 |
| TOTAL SBE PARTICIPATION | | | \$ 11 | 3,414,453 | \$! | 51,164,197 |
| % OF APPLICABLE CONTRACT V. % OF APPLICABLE PAYMENTS M | | | | 30.0% | | 24.7% |
| TOTAL ADJUSTED CONSTRUCTION | ON AND PROFESSIONAL SERVICE | ES PROVIDER PARTICIPATION | \$ 37 | 7,694,660 | \$ 20 | 06,770,950 |



THOMAS A. MASON CO. INC.

Thomas A. Mason Co. was founded more than 100 years ago by Sicilian immigrant Thomas Macaione, whose grandsons now run the company. Tom Mason is manager of business operations and Steve Macaione is company president.

The company provides soft flooring, drywall, painting, coating and fireproof painting services on The Tower and Commons and has been hiring workers through the Residents Preference Program for some time. While Steve wasn't sure about the program at first, he became a believer when he saw how well it works.

"Many of these individuals were unemployed before. Now they have jobs with full benefits, and they're making good money. The RPP workers we've had on our team have worked out very well," he says.

Tom says the company has grown slowly and naturally over the years, but projects like The Tower and Commons have contributed to its success. Steve believes the project will help them reach the next level. "With other projects starting downtown, I think we may have about four years of work lined up," he says.

TABLE 3: SBE PROFESSIONAL SERVICES PROVIDERS

Much of the focus and excitement of a major building project is on the many construction and trade groups who lift skyscrapers out of the ground. Before a shovelful of dirt is moved, however, architects, engineers and

other professional service providers design and plan the structure. For ease of reference, we have separated just the SBE professional services providers listed in Table 2 and shown them here.

| SBE FIRM | SUBCONTRACTOR TO | TRADE/DESCRIPTION OF WORK | AL CONTRACT AMOUNT | TOUNT PAID THROUGH 03/31/2016 |
|--|-------------------------------------|---|-----------------------|-------------------------------------|
| American Design Inc. | Kendall/Heaton Associates | East Office Building Demolition | \$ 43,320 | \$ 43,320 |
| American Design Inc. | Kendall/Heaton Associates | East Office Building Selective | \$ 6,313 | \$ 6,313 |
| American Design Inc. | Valerio Dewalt Train Associates | Fitness Architectural Services/CD Production | \$ 109,400 | \$ 84,070 |
| American Design Inc. | Valerio Dewalt Train Associates | Office Architectural Services/CD Production | \$ 638,735 | \$ 307,070 |
| Barrientos Design & Consulting Inc. | Kendall/Heaton Associates | Van Buren Bridge Project | \$ 166,610 | \$ 149,262 |
| Con-Cor Co. Inc. | Giles Engineering Associates Inc. | Concrete Coring Services | \$ 79,043 | \$ 79,043 |
| Continuum Architects & Planners S.C. | Kendall/Heaton Associates | Code Review and Permit Expediting Services | \$ 31,320 | \$ 25,682 |
| Continuum Architects & Planners S.C. | Kendall/Heaton Associates | Old North Office Building Basement | \$ 97,265 | \$ 81,703 |
| Continuum Architects & Planners S.C. | Kendall/Heaton Associates | South Office Building | \$ 15,979 | \$ 4,325 |
| Dakota Intertek Corp. | Giles Engineering Associates Inc. | Labor and Hand Augering Services | \$ 3,411 | \$ 3,411 |
| Fusion Integrated Solutions LLC | HMA Consultants Inc. | Construction Services | \$ 45,000 | \$ 5,520 |
| IBC Engineering Services Inc. | Alvine Engineering | MEP Engineering for Tower Center TI | \$ 495,760 | \$ 395,760 |
| IBC Engineering Services Inc. | Aquatic Design & Engineering Inc. | Electrical Engineering | \$ 33,275 | \$ 27,675 |
| IBC Engineering Services Inc. | Sebesta Blomberg & Associates | Mechanical and Electrical Commissioning Services | \$ 45,760 | \$ 3,960 |
| P.A. Roeper & Associates Inc. | Graef USA | Drafting Services | \$ 22,500 | \$ 22,500 |
| Prism Technical Management & Marketing Services LLC | Northwestern Mutual | HR Consultant | \$ 546,155 | \$ 445,777 |
| Quorum Architects Inc. | Kendall/Heaton Associates | Graphics/Wayfinding Consultant | \$ 244,240 | \$ 182,686 |
| Quorum Architects Inc. | The Office of James Burnett | Associate Landscape Architects | \$ 218,230 | \$ 120,013 |
| Rinka Chung Architecture Inc. | BuroHappold Consulting Engineers PC | Solar Reflectivity Site Assessment | \$ 6,000 | \$ 3,001 |
| Rinka Chung Architecture Inc. | BuroHappold Consulting Engineers PC | LEED Consulting | \$ 34,000 | \$ 13,523 |
| Rinka Chung Architecture Inc. | Kendall/Heaton Associates | North Parking Garage | \$ 58,000 | \$ 15,510 |
| Rinka Chung Architecture Inc. | Valerio Dewalt Train Associates | Identity Center Café Architectural Services | \$ 64,450 | \$ 9,500 |
| Rinka Chung Architecture Inc. | Valerio Dewalt Train Associates | Credit Union Architectural Services | \$ 68,035 | \$ 55,395 |
| ZSLLC | Applied Technical Services Inc. | Façade Access Design Services | \$ 62,975 | \$ 58,093 |

(CONTINUED ON PAGE 19)

TABLE 3: SBE PROFESSIONAL SERVICES PROVIDERS (CONTINUED)

| SBE FIRM | SUBCONTRACTOR TO | TRADE/DESCRIPTION OF WORK | TO | TAL CONTRACT AMOUNT | | MOUNT PAID THROUGH 03/31/2016 |
|---|--|-----------------------------------|----|------------------------|------|-------------------------------------|
| ZSLLC | Entuitive Corp. | Building Enclosure Sub-Consultant | \$ | 42,950 | \$ | 22,390 |
| ZSLLC | Kendall/Heaton Associates | Structural Engineering | \$ | 23,124 | \$ | 23,124 |
| ZSLLC | Magnusson Klemencic Associates | Structural Engineering | \$ | 215,500 | \$ | 215,375 |
| ZSLLC | Northwestern Mutual | Laser Scanning Services | \$ | 51,000 | \$ | 51,000 |
| TOTAL SBE PROFESSION | AL SERVICES PROVIDER PARTICIPATION | | \$ | 3,468,350 | \$ 2 | 4,550,000 |
| ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | ESSIONAL SERVICES CONTRACT VALUE AWAR ESSIONAL SERVICES PAYMENTS MADE | RDED | | 35.0% | | 25.5% |
| TOTAL ADJUSTED APPLI | CABLE PROFESSIONAL SERVICES PROVIDER F | PARTICIPATION | \$ | 9,907,493* | \$ | 9,635,537* |

^{*}This total excludes contracts for specialty disciplines as well as those awarded prior to Dec. 1, 2012, including Kendall/Heaton Associates, Ring & DuChateau, Valerio Dewalt Train Associates and Pickard Chilton.



QUORUM ARCHITECTS INC.

Quorum Architects is a certified small business enterprise owned by Allyson Nemec. Working with the Office of James Burnett, Kendall/Heaton Associates and Valerio Dewalt Train Associates, the firm provides architectural services for landscaping and interior design for signage for The Tower and Commons. They've been part of the design team for the last three years.

"This is the biggest project we have worked on," Allyson says. "We came in thinking it would be different than smaller projects, but it is comparable, just with a much bigger team on a bigger scale."

Allyson believes Quorum's participation in this project will lead to other opportunities for her firm, especially given the relationships they've developed with contracting partners and other team members. "We've established relationships with the prime contractors we've worked with on this project, and we hope to collaborate with some of them in the near future as well."

TABLE 4: SBE CONSTRUCTION PROVIDERS

The visible creation of our Tower and Commons is in the capable hands of the construction contractors and subcontractors. They are responsible for preparing the construction site and erecting the building that will change the shape of our Milwaukee skyline. For ease of reference, we have separated just the SBE construction providers listed in Table 2 and shown them here.

| SBE FIRM | SUBCONTRACTOR TO | TRADE/DESCRIPTION OF WORK | TOTAL CONTRACT AMOUNT | AMOUNT PAID THROUGH 03/31/2016 |
|------------------------------|--|-----------------------------------|-----------------------------|--------------------------------------|
| Affirmative Supply Company | Central Ceiling Systems Inc. | Acoustical Ceiling Tile Supply | \$ 380,000 | \$ - |
| Arrow-Crete Construction LLC | Globe Contractors Inc. | Concrete | \$ 104,987 | \$ 104,987 |
| Arteaga Construction Inc. | Veit & Co. Inc. | Crane | \$ 24,080 | \$ 24,080 |
| Arteaga Construction Inc. | Langer Roofing & Sheet Metal Inc. | Labor and Materials | \$ 1,322,538 | \$ 587,765 |
| ASAP Fastening Systems Inc. | Construction Supply & Erection | Supplier of Various Fasteners | \$ 3,418 | \$ 3,418 |
| Autumn Trucking Inc. | Veit & Co. Inc. | Fuel and Oil | \$ 192,854 | \$ 192,854 |
| Autumn Trucking Inc. | Globe Contractors Inc. | Fuel | \$ 120,006 | \$ 120,006 |
| Autumn Trucking Inc. | Veit & Co. Inc. | Fuel and Oil | \$ 259,371 | \$ 259,371 |
| B & D Contractors | Klein-Dickert Milwaukee Inc. | Install Mirrors and Glass | \$ 404,200 | \$ - |
| B & D Contractors | Milwaukee Plate Glass Co. | Installation of Glass and Glazing | \$ 886,719 | \$ - |
| Belonger Corp. Inc. | Gilbane C.G. Schmidt Inc. | Interior HVAC | \$ 2,623,164 | \$ - |
| Best Erectors Inc. | Grunau Co. Inc. | Installation/Erection | \$ 2,625,000 | \$ 598,151 |
| Best Erectors Inc. | Klein-Dickert Milwaukee Inc. | Curtainwall Insulation | \$ 668,068 | \$ - |
| Best Erectors Inc. | Midwest Stairs & Iron Inc. | Miscellaneous Metals | \$ 1,083,597 | \$ 673,264 |
| BestEd Business | Gilbane C.G. Schmidt Inc. | Safety Protection | \$ 14,372 | \$ 18,936 |
| BMR Design Group Inc. | United States Alliance Fire Protection Inc. | Professional Services | \$ 203,309 | \$ 187,217 |
| CH Coakley & Co. | Otis Elevator Co. | Offsite Storage and Trucking | \$ 29,304 | \$ 29,304 |
| Choice Construction Co. Inc. | C.G. Schmidt Inc. | Welded Wire Fabric Reinforcing | \$ 2,120,349 | \$ 1,908,314 |
| Choice Construction Co. Inc. | Ceco Concrete Construction | Rebar Installation | \$ 873,000 | \$ 828,656 |
| Choice Construction Co. Inc. | LeJeune Steel Co. | Steel Erection | \$ 7,180,000 | \$ 6,276,343 |
| Con-Cor Co. Inc. | Munson Inc. | Core-Drilling Floor | \$ 5,775 | \$ 5,775 |
| Con-Cor Co. Inc. | Veit & Co. Inc. | Concrete Sawing | \$ 215,290 | \$ 194,660 |
| Con-Cor Co. Inc. | Globe Contractors Inc. | Sawing | \$ 14,011 | \$ 14,011 |
| | | | | |

(CONTINUED ON PAGE 21)

TABLE 4: SBE CONSTRUCTION PROVIDERS (CONTINUED)

| SBE FIRM | SUBCONTRACTOR TO | TRADE/DESCRIPTION OF WORK | TOTAL CONTRACT AMOUNT | AMOUNT PAID THROUGH 03/31/2016 |
|---|----------------------------------|--|-----------------------------|--------------------------------------|
| Con-Cor Co. Inc. | Veit & Co. Inc. | Saw Cutting | \$ 5,760 | \$ 5,760 |
| Con-Cor Co. Inc. | C.G. Schmidt Inc. | Concrete Cutting | \$ 1,139 | \$ 1,139 |
| Con-Cor Co. Inc. | Staff Electric Co. Inc. | Labor and Material Coring | \$ 10,350 | \$ 10,350 |
| DAAR Engineering Inc. | LeJeune Steel Co. | Surveying | \$ 25,194 | \$ 25,194 |
| DAAR Engineering Inc. | Gilbane C.G. Schmidt Inc. | Site Survey | \$ 299,561 | \$ 206,544 |
| DAAR Engineering Inc. | Construction Supply & Erection | Survey Work | \$ 204,845 | \$ 285,256 |
| Dairyland Electric Co. Inc. | Grunau Co. Inc. | Plumbing Labor/Supplier | \$ 819,206 | \$ 333,250 |
| Dairyland Electric Co. Inc. | Johnson Controls | Shaft Extension | \$ 1,059,723 | \$ 18,061 |
| Dairyland Electric Co. Inc. | Staff Electric Co. Inc. | Install and Furnish Fire Alarm and Generator | \$ 3,754,207 | \$ 1,352,236 |
| Dairyland Electric Co. Inc. | Staff Electric Co. Inc. | Install and Furnish Tie/Data | \$ 1,926,242 | \$ 47,487 |
| Dairyland Electric Co. Inc. | Staff Electric Co. Inc. | Electrical | \$ 16,624 | \$ 16,624 |
| Dairyland Electric Co. Inc. | Staff Electric Co. Inc. | Electrical | \$ 306,320 | \$ 306,320 |
| Dairyland Electric Co. Inc. | Staff Electric Co. Inc. | Switchgear | \$ 2,209 | \$ 2,209 |
| Duwe Metal Products Inc. | Benson Industries Inc. | Shop and Field Labor and Miscellaneous Metals | \$ 15,867,515 | \$ 1,669,874 |
| Duwe Metal Products Inc. | Gilbane C.G. Schmidt Inc. | Interior Miscellaneous Metals | \$ 83,133 | \$ - |
| Duwe Metal Products Inc. | Gilbane C.G. Schmidt Inc. | Fabrication and Installation | \$ 125,250 | \$ - |
| Duwe Metal Products Inc. | Gilbane C.G. Schmidt Inc. | Install Misc. Metals | \$ 83,113 | \$ - |
| Duwe Metal Products Inc. | Gilbane C.G. Schmidt Inc. | Acoustic Screen Wall | \$ 60,304 | \$ 60,304 |
| EKG Trucking LLC | Globe Contractors Inc. | Trucking and Permits | \$ 470,302 | \$ 470,302 |
| Equity Supply Group LLC | Boelter LLC | Equipment | \$ 400,000 | \$ - |
| Equity Supply Group LLC | Sergenian's Floor Coverings Inc. | Material Supplier | \$ 743,337 | \$ - |
| Equity Supply Group LLC | Thorne Associates Inc. | Framing and Drywall Materials | \$ 1,500,000 | \$ 1,165,157 |
| ER Abernathy Industrial Inc. | Gilbane C.G. Schmidt Inc. | Safety Protection | \$ 5,280 | \$ 1,286 |
| Greenfire Management Services LLC | Gilbane C.G. Schmidt Inc. | Project Engineering Services | \$ 358,400 | \$ 213,147 |
| Hard Rock Sawing & Drilling Specialists Co. | Veit & Co. Inc. | Concrete Cutting | \$ 9,240 | \$ 9,240 |
| Hawk Construction LLC | Veit & Co. Inc. | Hydro Excavation | \$ 30,426 | \$ 30,426 |
| Hawk Construction LLC | C.G. Schmidt Inc. | Foundations and Helical Piers | \$ 27,929 | \$ 27,929 |

(CONTINUED ON PAGE 22)

TABLE 4: SBE CONSTRUCTION PROVIDERS (CONTINUED)

| SBE FIRM | SUBCONTRACTOR TO | TRADE/DESCRIPTION OF WORK | TOTAL CONTRACT AMOUNT | AMOUNT PAID THROUGH 03/31/2016 |
|-----------------------------|-----------------------------------|---|-----------------------------|--------------------------------------|
| Hetzel Tile & Marble Inc. | Gilbane C.G. Schmidt Inc. | Hard Tile/Interior Stone Installation | \$ 3,633,599 | \$ 385,080 |
| Hetzel-Sanfilippo Inc. | Central Ceiling Systems Inc. | Acoustic Ceilings | \$ 558,300 | \$ - |
| Hetzel-Sanfilippo Inc. | C.G. Schmidt Inc. | Sleeper Floor Carpentry Labor | \$ 408,054 | \$ - |
| Hetzel-Sanfilippo Inc. | C.G. Schmidt Inc. | Markerboard Installation | \$ 239,880 | \$ - |
| Hetzel-Sanfilippo Inc. | Gilbane C.G. Schmidt Inc. | Miscellaneous General Conditions | \$ 74,893 | \$ 67,617 |
| Hetzel-Sanfilippo Inc. | Gilbane C.G. Schmidt Inc. | Mock Up | \$ 477,282 | \$ 429,554 |
| Hetzel-Sanfilippo Inc. | Thorne Associates Inc. | Framing and Drywall | \$ 2,100,000 | \$ 1,177,152 |
| Hetzel-Sanfilippo Inc. | Langer Roofing & Sheet Metal Inc. | Labor and Materials | \$ 65,000 | \$ - |
| Hiram Power Electric | Staff Electric Co. Inc. | Furnish Electrical Fixtures | \$ 30,602 | \$ 30,602 |
| Hiram Power Electric | Staff Electric Co. Inc. | Furnish Medium Voltage | \$ 10,908 | \$ 10,908 |
| Hiram Power Electric | Staff Electric Co. Inc. | Furnish Miscellaneous Materials | \$ 154,383 | \$ 86,597 |
| House of Stone Inc. | Structures Hardscapes Specialists | Masonry | \$ 461,420 | \$ - |
| House of Stone Inc. | Boelter LLC | Stone Tops | \$ 525,000 | \$ - |
| Hurt Electric Inc. | Johnson Controls Inc. | Controls Materials and Installation Labor | \$ 33,467 | \$ - |
| Hurt Electric Inc. | Staff Electric Co. Inc. | Install and Furnish Distribution and UPS | \$ 5,276,622 | \$ 3,919,537 |
| Hurt Electric Inc. | Staff Electric Co. Inc. | Fixtures and Lamps | \$ 2,734,046 | \$ 1,463,894 |
| HVA Products Inc. | Grunau Co. Inc. | Fuel Controls | \$ 19,250 | \$ - |
| JCP Construction LLC | Gilbane C.G. Schmidt Inc. | Foundation Waterproofing | \$ 3,628,800 | \$ 3,080,173 |
| JCP Construction LLC | Glenn Rieder Inc. | Installation Services | \$ 360,380 | \$ - |
| JCP Construction LLC | Thorne Associates Inc. | Framing/Drywall/Labor | \$ 2,100,000 | \$ 1,003,074 |
| JCP Construction LLC | Boelter LLC | Labor | \$ 292,000 | \$ 22,822 |
| KMI Construction LLC | Gilbane C.G. Schmidt Inc. | Masonry | \$ 7,372,075 | \$ 2,557,126 |
| KMI Construction LLC | C.G. Schmidt Inc. | Masonry | \$ 4,150 | \$ 4,150 |
| Marek Landscaping LLC | Veit & Co. Inc. | Erosion Control | \$ 49,352 | \$ 49,352 |
| McDowell Construction Corp. | Globe Contractors Inc. | Asphalt | \$ 98,658 | \$ 98,658 |
| McDowell Construction Corp. | Veit & Co. Inc. | Fencing | \$ 77,423 | \$ 77,423 |
| McKinley's Corp. | Grunau Co. Inc. | HVAC Demolition | \$ 16,400 | \$ 16,400 |
| | | | | |

(CONTINUED ON PAGE 23)

TABLE 4: SBE CONSTRUCTION PROVIDERS (CONTINUED)

| SBE FIRM | SUBCONTRACTOR TO | TRADE/DESCRIPTION OF WORK | TOTAL CONTRACT AMOUNT | | AMOUNT PAID THROUGH 03/31/2016 |
|-------------------------------|--|---|-----------------------------|-----|--------------------------------------|
| Metropolitan Services Inc. | Globe Contractors Inc. | Traffic Control | \$ 151,998 | \$ | 151,998 |
| Milwaukee Metal Products Co. | Benson Industries Inc. | Fabricators of Embeds and Miscellaneous Metals | \$ 127,349 | \$ | 283,230 |
| Milwaukee Metal Products Co. | Terra Engineering & Construction Corp. | Tieback Bearing Plates | \$ 4,692 | \$ | 4,692 |
| Natural Athletic Turf LLC | Stano Landscaping | Hardscape Restoration | \$ 50,850 | \$ | 50,850 |
| Nuvo Construction Co. Inc. | C.G. Schmidt Inc. | Concrete | \$ 3,900,000 | \$ | 3,648,305 |
| Nuvo Construction Co. Inc. | Terra Engineering & Construction Corp. | Bulk Cement | \$ 128,824 | \$ | 128,824 |
| P.L. Freeman Co. | Grunau Co. Inc. | HVAC and Plumbing Labor/Supplier | \$ 6,186,759 | \$ | 3,844,474 |
| P.L. Freeman Co. | Terra Engineering & Construction Corp. | Wales | \$ 104,848 | \$ | 104,848 |
| P.L. Freeman Co. | Langer Roofing & Sheet Metal Inc. | Roofing | \$ 136,500 | \$ | 14,862 |
| Price & Sons Inc. | Staff Electric Co. Inc. | Miscellaneous Supplier | \$ 2,133,120 | \$ | 860,189 |
| Price & Sons Inc. | United States Alliance Fire Protection | Material Supplier | \$ 21,262 | \$ | - |
| Rams Contracting Ltd. | Veit & Co. Inc. | Trucking | \$ 12,513 | \$ | 12,513 |
| Rockwell Mechanical LLC | Grunau Co. Inc. | HVAC Labor/Supplier | \$ 4,865,885 | \$ | 2,644,004 |
| Rockwell Mechanical LLC | J.F Ahern Co. | Chiller Procurement/Installation | \$ 418,380 | \$ | 418,380 |
| Security Office Services Inc. | Gilbane C.G. Schmidt Inc. | Site Security | \$ 195,000 | \$ | 159,735 |
| Sonag Ready Mix LLC | Common Links Construction | Metal Framing, Drywall and Taping | \$ 1,017,600 | \$ | - |
| Sonag Ready Mix LLC | Ceco Concrete Construction | Concrete Material | \$ 980,000 | \$ | 964,749 |
| Sonag Ready Mix LLC | C.G. Schmidt Inc. | CIP Concrete | \$ 20,846 | \$ | 20,846 |
| Spann & Associates LLC | Gilbane C.G. Schmidt Inc. | Project Engineering Services | \$ 238,555 | \$ | 230,974 |
| Thomas A. Mason Co. Inc. | G3 Technologies Inc. | Floor Installation | \$ 1,485,933 | \$ | - |
| Thomas A. Mason Co. Inc. | Gilbane C.G. Schmidt Inc. | Soft Flooring | \$ 1,965,209 | \$- | |
| Thomas A. Mason Co. Inc. | All-Tech Decorating Co. | Painting | \$ 805,040 | \$ | 10,402 |
| Thomas A. Mason Co. Inc. | All-Tech Decorating Co. | Painting | \$ 256,131 | \$ | - |
| Thomas A. Mason Co. Inc. | Thorne Associates Inc. | Taping Labor | \$ 2,100,000 | \$ | 102,311 |
| Tremmel-Anderson Trucking LLC | Veit & Co. Inc. | Trucking | \$ 228,546 | \$ | 228,546 |
| Tremmel-Anderson Trucking LLC | New Berlin Grading Inc. | Earthwork | \$ 6,025 | \$ | 6,025 |
| Valente Transport Inc. | Veit & Co. Inc. | Trucking | \$ 760,581 | \$ | 760,581 |

(CONTINUED ON PAGE 24)

TABLE 4: SBE CONSTRUCTION PROVIDERS (CONTINUED)

| SBE FIRM | SUBCONTRACTOR TO | TRADE/DESCRIPTION OF WORK | TOTAL CONTRACT AMOUNT | AMOUNT PAID THROUGH 03/31/2016 |
|--|------------------------------|------------------------------|-----------------------------|--------------------------------------|
| Valente Transport Inc. | Veit & Co. Inc. | Trucking/Disposal | \$ 828,802 | \$ 828,802 |
| Vizcaino's Trucking LLC | Veit & Co. Inc. | Trucking | \$ 267,734 | \$ 267,734 |
| Vizcaino's Trucking LLC | Globe Contractors Inc. | Trucking | \$ 127,324 | \$ 127,324 |
| Vizcaino's Trucking LLC | Veit & Co. Inc. | Trucking | \$ 20,164 | \$ 20,164 |
| ZSLLC | Gilbane C.G. Schmidt Inc. | Engineering Services | \$ 43,200 | \$ 43,040 |
| ZSLLC | Novum Structures LLC | Laser Scanning Services | \$ 5,470 | \$ 5,470 |
| TOTAL SBE CONSTRUCTION PROVIDER PARTICIPATION | | | \$ 109,946,103 | \$ 48,709,197 |
| % OF APPLICABLE CONSTRUCTION CONTRACT VALUE AWARDED % OF APPLICABLE CONSTRUCTION PAYMENTS MADE | | | 29.9% | 24.7% |
| TOTAL ADJUSTED CONSTRU | ICTION PROVIDER PARTICIPATIO | DN | \$ 367,787,167 | \$ 197,135,413 |

SECTION 4

RESIDENTS PREFERENCE PROGRAM

We are committed to improving the lives of families in Southeastern Wisconsin.

Residents Preference Program Participation

The City of Milwaukee Residents Preference Program connects unemployed or underemployed residents with good-paying jobs. Northwestern Mutual has committed to improving the lives of families in

southeastern Wisconsin through its employee volunteer efforts and Northwestern Mutual Foundation giving. Our participation in RPP is just another example of our leadership in strengthening our hometown community.

TABLE 5: RPP PARTICIPATION LEVEL

Start of Project through March 31, 2016

| TOTAL CONSTRUCTION HOURS | | | 770,085 |
|------------------------------|---------|---------|---------|
| | GOAL | ACTUAL | STATUS |
| RPP Participation Percentage | 40.0% | 44.0% | +4.0 |
| RPP Construction Hours | 308,034 | 338,805 | +30,771 |
| | | | |

CONTRACT HOURS WORKED

RPP construction hours worked represent 44.0% of all construction hours through March 31, 2016.

RPP participation is 30,771 hours ahead of goal.




TABLE 6: RPP PARTICIPATION - EXCLUDING NON-WISCONSIN RESIDENTS

Start of Project through March 31, 2016

| TOTAL CONSTRUCTION HOURS WORKED | 770,085 |
|--|----------|
| Less Hours Worked by Non-Wisconsin Residents | (62,304) |
| Construction Hours Worked by Wisconsin Residents Only | 707,781 |
| RPP Construction Hours | 338,805 |
| RPP Participation Percentage (excluding non-Wisconsin residents) | 47.9% |

If the number of non-Wisconsin resident hours is subtracted from the total number of hours worked, RPP participation increases to 47.9 percent. While we are reporting 44.0 percent participation for the first quarter of 2016, 47.9 percent aligns with the City's requirement.

Milwaukee Code of Ordinances (MCO) Section 355-7(1)(a) notes that for the purpose of calculating RPP participation "... 'worker hours'... excludes the number of hours of work performed by all non-Wisconsin residents."

Numerical data presented in separate tables may differ slightly due to rounding.

TABLE 7: RPP PARTICIPATION BY CONTRACTOR

| CONTRACTOR | | ON-SITE CONSTRUCTION HOURS THROUGH 03/31/2016 | | | | |
|--------------------------------|--------------------------------|---|-------------|-----------|--------|--|
| CONTRACTOR | TRADE | Projected RPP% | Total Hours | RPP Hours | RPP% | |
| All-Tech Decorating Co. | Painting | 40.0% | 512.0 | 0.0 | 0.0% | |
| APW | Acoustic Screen Wall | 40.0% | 387.8 | 169.8 | 43.8% | |
| Arrow-Crete Construction LLC | Concrete | 66.7% | 513.8 | 249.5 | 48.6% | |
| Arteaga Construction Inc. | Crane Rental | 0.0% | 8.0 | 8.0 | 100.0% | |
| Arteaga Construction Inc. | Crane Rental | 0.0% | 955.0 | 692.0 | 72.5% | |
| Belonger Corp. | Interior HVAC | 0.0% | 968.5 | 311.0 | 32.1% | |
| Best Erectors Inc. | Ironwork | 0.0% | 5,452.5 | 3,627.0 | 66.5% | |
| Best Erectors Inc. | Miscellaneous Metals | 0.0% | 8,075.0 | 3,685.3 | 45.6% | |
| Black Sand Trucking | Trucking | 0.0% | 36.5 | 0.0 | 0.0% | |
| Bohmann & Vick Inc. | Plumbing | 39.3% | 1,738.5 | 448.0 | 25.8% | |
| Brand Energy Services | Specialty Services | 0.0% | 4,304.0 | 1,489.0 | 34.6% | |
| Budnik & Sons Inc. | Trucking | 0.0% | 318.8 | 0.0 | 0.0% | |
| C. LaShell Trucking | Trucking | 0.0% | 23.8 | 0.0 | 0.0% | |
| C. LaShell Trucking | Trucking | 0.0% | 29.0 | 0.0 | 0.0% | |
| C.G. Schmidt Inc. | General Contractors/Demo | 20.0% | 1,048.0 | 471.5 | 45.0% | |
| C.G. Schmidt Inc. | Site Concrete | 40.0% | 76,195.0 | 37,578.5 | 49.3% | |
| C.G. Schmidt Inc. | Carpentry | 40.0% | 2,688.5 | 1,402.5 | 52.2% | |
| Ceco Concrete Construction LLC | Concrete Area D Core | 40.0% | 31,053.0 | 5,636.5 | 18.2% | |
| Central Ceilings Systems Inc. | Tile Setter | 40.0% | 44.5 | 0.0 | 0.0% | |
| Chenery Brothers Inc. | Waterproofing | 0.0% | 69.0 | 0.0 | 0.0% | |
| Chilstrom Erecting Corp. | CIP Concrete | 0.0% | 61.0 | 61.0 | 100.0% | |
| Chilstrom Erecting Corp. | Erecting | 0.0% | 44.0 | 16.0 | 36.4% | |
| Choice Construction Co. Inc. | Rebar Installation | 40.0% | 16,626.0 | 6,941.0 | 41.7% | |
| Choice Construction Co. Inc. | Steel Erection | 42.0% | 26,616.3 | 4,287.3 | 16.1% | |
| Choice Construction Co. Inc. | Welded Wire Fabric Reinforcing | 40.0% | 27,280.5 | 11,124.0 | 40.8% | |
| Clean Cut Tree Service Inc. | Landscaping | 0.0% | 64.0 | 0.0 | 0.0% | |
| Cleveland Marble Co. | Stone Installation | 40.0% | 2,968.5 | 40.0 | 1.3% | |
| Common Links Construction LLC | Stud & Drywall | 0.0% | 589.0 | 583.0 | 99.0% | |
| Con-Cor Co. Inc. | Sawing | 0.0% | 23.3 | 0.0 | 0.0% | |
| Con-Cor Co. Inc. | Concrete Coring | 0.0% | 144.8 | 0.0 | 0.0% | |
| Con-Cor Co. Inc. | Sawing | 50.0% | 43.8 | 27.3 | 62.3% | |
| Con-Cor Co. Inc. | Labor & Material Coring | 0.0% | 71.5 | 0.0 | 0.0% | |
| Construction Supply & Erection | Steel Erection | 38.8% | 57,148.0 | 16,504.3 | 28.9% | |

(CONTINUED ON PAGE 28)

TABLE 7: RPP PARTICIPATION BY CONTRACTOR (CONTINUED)

| CONTRACTOR | TRADE | ON-SITE CO | ON-SITE CONSTRUCTION HOURS THROUGH 03/31/2016 | | | |
|------------------------------|---|----------------|---|-----------|--------|--|
| CONTRACTOR | IKADE | Projected RPP% | Total Hours | RPP Hours | RPP% | |
| airyland Electric Co. Inc. | Electrical | 100.0% | 233.0 | 233.0 | 100.09 | |
| airyland Electric Co. Inc. | Electrical | 0.0% | 464.0 | 464.0 | 100.09 | |
| airyland Electric Co. Inc. | Electrical | 0.0% | 3,010.3 | 1,439.0 | 47.89 | |
| airyland Electric Co. Inc. | Electrical | 0.0% | 6,905.8 | 5,449.0 | 78.99 | |
| airyland Electric Co. Inc. | Electrical | 0.0% | 1,330.5 | 696.5 | 52.39 | |
| airyland Electric Co. Inc. | Telecom | 0.0% | 264.0 | 264.0 | 100.09 | |
| aniels Inc. | Trucking | 0.0% | 7.3 | 0.0 | 0.09 | |
| nesco Electric Inc. | Electrical | 0.0% | 110.0 | 0.0 | 0.09 | |
| oral Corp. | Industrial Fabrication, Machinery Moving & Rigging | 0.0% | 664.5 | 0.0 | 0.09 | |
| uwe Metal Products Inc. | Acoustic Screen Wall | 0.0% | 16.0 | 0.0 | 0.0 | |
| uwe Metal Products Inc. | Mock Up | 0.0% | 47.5 | 0.0 | 0.0 | |
| uwe Metal Products Inc. | Site Installation Labor | 0.0% | 19,561.3 | 8,590.3 | 43.9 | |
| KG Trucking LLC | Trucking & Permits | 70.0% | 1,807.5 | 1,807.5 | 100.0 | |
| lite Environmental Service | Tank Cleaning | 0.0% | 12.3 | 0.0 | 0.0 | |
| aust Co. Inc. | Utility Disconnects | 0.0% | 118.0 | 36.0 | 30.59 | |
| lores Contracting | Erosion Control | 0.0% | 10.0 | 0.0 | 0.0 | |
| ilbane C.G. Schmidt Inc. | General Contractors | 40.2% | 33,338.5 | 13,860.0 | 41.69 | |
| lobe Contractors Inc. | General Contractors | 15.0% | 4,997.5 | 1,672.0 | 33.5 | |
| orman & Son Inc. | Trucking | 0.0% | 100.0 | 0.0 | 0.0 | |
| reg Rouse Trucking | Trucking | 0.0% | 528.8 | 409.3 | 77.4 | |
| reg Rouse Trucking | Trucking | 0.0% | 443.8 | 379.3 | 85.5 | |
| RO Horticultural Enterprises | Landscaping | 0.0% | 182.3 | 0.0 | 0.0 | |
| runau Co. Inc. | Plumbing | 40.0% | 91,479.8 | 34,416.0 | 37.69 | |
| runau Co. Inc. | Plumbing | 40.0% | 117.0 | 0.0 | 0.09 | |
| lawk Construction LLC | Foundations & Helical Piers | 0.0% | 161.8 | 0.0 | 0.09 | |
| etzel Tile & Marble Inc. | Hard Tile/Interior Stone Installation | 0.0% | 5.5 | 0.0 | 0.09 | |
| etzel Tile & Marble Inc. | Tile Setter | 0.0% | 122.0 | 0.0 | 0.0 | |
| etzel-Sanfilippo Inc. | Framing & Drywall | 48.3% | 11,792.5 | 4,681.5 | 39.7 | |
| etzel-Sanfilippo Inc. | Miscellaneous General Conditions | 33.3% | 641.0 | 203.5 | 31.79 | |
| letzel-Sanfilippo Inc. | Mock Up | 42.6% | 1,000.5 | 470.5 | 47.09 | |
| letzel-Sanfilippo Inc. | Carpentry | 40.0% | 1,873.5 | 713.0 | 34.19 | |
| ligh Voltage Maintenance | Electrical | 0.0% | 73.5 | 0.0 | 0.09 | |

(CONTINUED ON PAGE 29)

TABLE 7: RPP PARTICIPATION BY CONTRACTOR (CONTINUED)

| Hunt Electric Inc. | | | ONSITE CONSTRUCTION HOURS THROUGH 03/31/2016 | | | | |
|--|--|---------------------------|--|-------------|-----------|--------|--|
| Insulation Industries Inc. HAMC Labor/Marterol 0.0% 12.7720 4.7490 372 | CONTRACTOR | TRADE | Projected RPP% | Total Hours | RPP Hours | RPP% | |
| Abbestos Abstement 80.9% 2.5445 2.397.5 94.2 J.B.J. Contracting LLC | Hurt Electric Inc. | Electrical | 0.0% | 9,155.0 | 4,393.5 | 48.0% | |
| 18 J Contracting LLC Wester Removal 40.0% 683.0 451.0 666.0 LF, Ahern Co. Mechanical/Plumbing 40.9% 2.614.7 722.5 27.6 LF, Farina Enterprises LLC Irucking 0.0% 733.3 395.5 538 LF, Farina Enterprises LLC Trucking 0.0% 666.0 402.5 604 LF, Construction LLC Foundation Wilderproofing 42.1% 3.940.0 3.844.3 97.6 LF, Construction LLC Kitchen Equipment Install 0.0% 296.0 250.0 845. LFC Construction LLC Milwork 0.0% 64.5 21.0 32.6 LFC Construction LLC Milwork 0.0% 64.5 21.0 32.6 LFC Construction LLC Milwork 0.0% 78.0 78.0 100.0 LFC Construction LLC August 1 40.0% 22.0 0.0 0.0 Klein-Dickert Milwauke Inc. Gless 0.0% 28.0 0.0 0.0 Klein-Dickert Milwauke Inc. Missenry | Insulation Industries Inc. | HVAC Labor/Material | 0.0% | 12,772.0 | 4,749.0 | 37.2% | |
| Mechanical Plumbring 40.9% 2,6147 7225 276 Mechanical Plumbring 40.9% 7333 3955 538 Mechanical Plumbring 0.0% 7333 3955 538 Mechanical Plumbring 0.0% 6660 4025 604 Mechanical Plumbring 421% 3,9400 3,8443 976 Mechanical Plumbring 40.0% 296.0 250.0 843 Mechanical Plumbring 40.0% 296.0 250.0 843 Mechanical Plumbring 40.0% 64.5 21.0 326 Mechanical Plumbring 40.0% 26.0 0.0 0.0 Mechanical Plumbring 40.0% 22.0 0.0 0.0 Mechanical Plumbring 40.0% 28.0 0.0 0.0 Mechanical Plumbring 40.0% 39.36 9.0 0.0 Mechanical Plumbring 40.0% 3,936 9.0 0.0 Mechanical Plumbring 40.0% 3,936 9.0 0.0 Mechanical Plumbring 40.0% 40.0% 3,936 9.0 0.0 Mechanical Plumbring 40.0% 40.0% 3,936 9.0 0.0 Mechanical Plumbring 40.0% 40.0% 40.0% 22.5 0.0 0.0 Mechanical Plumbring 40.0% 40.0% 40.0% 40.0 Mechanical Plumbring 40.0% 40.0% 40.0 Mechanical Plumbring 40.0% 40.0 40.0 Mechanical Plumbring 40.0% 40.0 40.0 Mechanical Plumbring 40.0% 40.0 Mechanical Plumbring 40.0 | Integrity Environmental | Asbestos Abatement | 80.9% | 2,544.5 | 2,397.5 | 94.2% | |
| ATT Farina Enterprises LLC | J & J Contracting LLC | Waste Removal | 40.0% | 683.0 | 451.0 | 66.0% | |
| Trucking | J.F. Ahern Co. | Mechanical/Plumbing | 40.9% | 2,614.7 | 722.5 | 27.6% | |
| Reconstruction LiC | J.T. Farina Enterprises LLC | Trucking | 0.0% | 733.3 | 395.5 | 53.9% | |
| Construction LC | J.T. Farina Enterprises LLC | Trucking | 0.0% | 666.0 | 402.5 | 60.4% | |
| ICP Construction LLC Kitchen Equipment Install 0.0% 296.0 250.0 84.5 ICP Construction LLC Millwork 0.0% 64.5 21.0 32.6 ICP Construction LLC Fire Protection 0.0% 78.0 78.0 100.0 Kay & Sons LLC Carpentry 40.0% 22.0 0.0 0.0 Klein-Dickert Milwaukee Inc. Gless 0.0% 28.0 0.0 0.0 KMI Construction LLC Mesonry 40.0% 19.438.0 7.570.0 38.9 KMI Construction LLC Massonry 40.0% 19.438.0 7.570.0 38.9 KMI Construction LLC Massonry 40.0% 3.936.0 989.0 25.1 Langer Roofing & Sheet Metal Inc. Roofing 40.0% 3.936.0 989.0 25.1 M. Peters Trucking Inc. Trucking 0.0% 162.5 0.0 0.0 Marshall Erecting Inc. Electrical 0.0% 71.0 19.5 27.5 McDowell Construction Corp. Fencing 0.0%< | JCP Construction LLC | Foundation Waterproofing | 42.1% | 3,940.0 | 3,844.3 | 97.6% | |
| Milwork 0.0% 64.5 21.0 32.6 JCP Construction LLC Fire Protection 0.0% 78.0 78.0 10.00 Kay & Sons LLC Carpentry 40.0% 22.0 0.0 0.00 Kiein-Dickert Milwaukee Inc. Glass 0.0% 28.0 0.0 0.00 KMI Construction LLC Masonry 40.0% 19.438.0 7.57.0 38.9 KMI Construction LLC Masonry 40.0% 52.0 0.0 0.00 Langer Roofing & Sheet Metal Inc. Roofing 40.0% 3.936.0 989.0 25.1 M. Peters Trucking Inc. Trucking 0.0% 162.5 0.0 0.00 Marshall Erecting Inc. Electrical 0.0% 71.0 19.5 27.5 McDowell Construction Corp. Asphalt 66.7% 370.0 260.0 70.3 McDowell Construction Corp. Fencing 0.0% 196.0 177.0 90.3 McKinley's Corp. HVAC Demolition 0.0% 222.0 171.0 77.0 Midwest Drilled Foundations & Engineering Inc. Helcal Piers 50.0% 242.0 118.5 49.0 Midwest Stairs & Fron Inc. Roofing 50.0% 453.0 0.0 0.00 Mittelstadt LLC Trucking 0.0% 329.0 0.0 0.00 Milwinght 0.0% 329.0 0.0 0.00 Munson Inc. Fencing 40.2% 627.0 99.3 15.8 Munson Inc. Fencing 40.0% 69.0 0.0 0.00 Munson Inc. Fencing 40.0% 63.0 0.0 0.00 Matural Athletic Turf LLC Hardscape Restoration 45.6% 438.3 94.3 21.5 New Berlin Grading Inc. Fencing 50.0% 181.5 89.5 49.3 Northway Fencing Inc. Fencing 50.0% 24.0 181.5 89.5 49.3 Northway Fencing Inc. Fencing 50.0% 24.0 181.5 89.5 49.3 Northway Fencing Inc. Fencing 50.0% 24.0 181.5 89.5 49.3 Northway Fencing Inc. Fencing 50.0% 24.0 181.5 89.5 49.3 Northway Fencing Inc. Fencing 50.0% 24.0 181.5 89.5 49.3 Northway Fencing Inc. Fencing 50.0% 24.0 181.5 89.5 49.3 Northway Fencing Inc. Fencing 50.0% 24.0 181.5 89.5 49.3 Northway Fencing Inc. Fencing 50.0% 24.0 181.5 89.5 49.3 Northway Fencing Inc. Fencing 50.0% 24.0 181.5 89.5 49.3 N | JCP Construction LLC | Carpentry | 0.0% | 12,278.0 | 6,909.0 | 56.3% | |
| JCP Construction LLC Fire Protection 0.0% 78.0 78.0 100.0 Kay & Sons LLC Carpentry 40.0% 22.0 0.0 0.0 Klein-Dickert Milwaukee Inc. Glass 0.0% 28.0 0.0 0.0 KMI Construction LLC Masonry 40.0% 19.438.0 7.5700 38.5 KMI Construction LLC Masonry 40.0% 52.0 0.0 0.0 Langer Roofing & Sheet Metal Inc. Roofing 40.0% 3.936.0 989.0 25.1 M. Peters Trucking Inc. Trucking 0.0% 162.5 0.0 0.0 Marshall Erecting Inc. Electrical 0.0% 71.0 19.5 27.5 McDowell Construction Corp. Asphalt 66.7% 370.0 260.0 70.3 McKlinley's Corp. HVAC Demolition 0.0% 196.0 177.0 90.3 McKlinley's Corp. HVAC Demolition 0.0% 242.0 118.5 49.0 Midwest Stair's & Iron Inc. Roofing 50.0% | JCP Construction LLC | Kitchen Equipment Install | 0.0% | 296.0 | 250.0 | 84.5% | |
| Kay & Sons LLC Carpentry 40.0% 22.0 0.0 0.0 Klein-Dickert Milwaukee Inc. Glass 0.0% 28.0 0.0 0.0 KMI Construction LLC Masonry 40.0% 19.438.0 7.570.0 38.5 KMI Construction LLC Masonry 40.0% 52.0 0.0 0.0 Langer Roofing & Sheet Metal Inc. Roofing 40.0% 3.936.0 989.0 25.1 M. Peters Trucking Inc. Trucking 0.0% 162.5 0.0 0.0 Marek Landscaping LLC Erosion Control 44.6% 22.5 0.0 0.0 Marshall Erecting Inc. Electrical 0.0% 71.0 19.5 27.5 McDowell Construction Corp. Asphalt 66.7% 370.0 260.0 70.3 McKinley's Corp. HVAC Demolition 0.0% 122.0 171.0 77.0 Midwest Drilled Foundations & Engineering Inc. Helical Piers 50.0% 242.0 118.5 49.0 Midwest Stairs & Iron Inc. Roofing | JCP Construction LLC | Millwork | 0.0% | 64.5 | 21.0 | 32.6% | |
| Klein-Dickert Milwaukee Inc. Glass 0.0% 28.0 0.0 0.0 KMI Construction LLC Masonry 40.0% 19,438.0 7,570.0 38.5 KMI Construction LLC Masonry 40.0% 52.0 0.0 0.0 Langer Roofing & Sheet Metal Inc. Roofing 40.0% 3,936.0 989.0 25.1 M. Peters Trucking Inc. Trucking 0.0% 162.5 0.0 0.0 Marshall Erecting Inc. Electrical 0.0% 71.0 195 27.5 McDowell Construction Corp. Asphalt 66.7% 370.0 260.0 70.3 McDowell Construction Corp. Fencing 0.0% 196.0 177.0 90.3 McKinley's Corp. HVAC Demolition 0.0% 222.0 171.0 77.0 Midwest Drilled Foundations & Engineering Inc. Helical Piers 50.0% 242.0 118.5 49.0 Midwest Stairs & Iron Inc. Roofing 50.0% 453.0 0.0 0.0 Mittelstadt LLC Trucking | JCP Construction LLC | Fire Protection | 0.0% | 78.0 | 78.0 | 100.0% | |
| KMI Construction LLC Masonry 400% 19,438.0 7,570.0 38.5 KMI Construction LLC Masonry 400% 52.0 0.0 0.0 Langer Roofing & Sheet Metal Inc. Roofing 400% 3,936.0 989.0 25.1 M. Peters Trucking Inc. Trucking 0.0% 162.5 0.0 0.0 Marshall Erecting Inc. Electrical 0.0% 71.0 19.5 27.5 McDowell Construction Corp. Asphalt 667% 370.0 260.0 70.3 McKinley's Corp. HVAC Demolition 0.0% 196.0 177.0 90.3 McKinley's Corp. HVAC Demolition 0.0% 222.0 171.0 77.0 Midwest Drilled Foundations & Engineering Inc. Helical Piers 50.0% 242.0 118.5 49.0 Midwest Stairs & Iron Inc. Roofing 50.0% 453.0 0.0 0.0 Mittelstadt LLC Trucking 0.0% 329.0 0.0 0.0 Morrow Equipment Company Millwright | Kay & Sons LLC | Carpentry | 40.0% | 22.0 | 0.0 | 0.0% | |
| KMI Construction LLC Masonry 40.0% 52.0 0.0 0.0 Langer Roofing & Sheet Metal Inc. Roofing 40.0% 3,936.0 989.0 25.1 M. Peters Trucking Inc. Trucking 0.0% 162.5 0.0 0.0 Marek Landscaping LLC Erosion Control 44.6% 22.5 0.0 0.0 Marshall Erecting Inc. Electrical 0.0% 71.0 19.5 27.5 McDowell Construction Corp. Asphalt 66.7% 37.00 260.0 70.3 McDowell Construction Corp. Fencing 0.0% 196.0 177.0 90.3 McKinley's Corp. HVAC Demolition 0.0% 222.0 171.0 77.0 Midwest Drilled Foundations & Engineering Inc. Helical Piers 50.0% 242.0 118.5 49.0 Midwest Stairs & Iron Inc. Roofing 50.0% 453.0 0.0 0.0 Midwest Stairs & Iron Inc. Fencing 40.2% 627.0 99.3 15.8 Mortow Equipment Company Mill | Klein-Dickert Milwaukee Inc. | Glass | 0.0% | 28.0 | 0.0 | 0.0% | |
| Langer Roofing & Sheet Metal Inc. Roofing 40.0% 3,936.0 989.0 25.1 M. Peters Trucking Inc. Trucking 0.0% 162.5 0.0 0.0 Marek Landscaping LLC Erosion Control 44.6% 22.5 0.0 0.0 Marshall Erecting Inc. Electrical 0.0% 71.0 19.5 27.5 McDowell Construction Corp. Asphalt 66.7% 370.0 260.0 70.3 McDowell Construction Corp. Fencing 0.0% 196.0 177.0 90.3 McKinley's Corp. HVAC Demolition 0.0% 222.0 171.0 77.0 Midwest Drilled Foundations & Engineering Inc. Helical Piers 50.0% 242.0 118.5 49.0 Midwest Stairs & Iron Inc. Roofing 50.0% 453.0 0.0 0.0 Midwest Stairs & Iron Inc. Fencing 40.2% 627.0 99.3 15.8 Morrow Equipment Company Millwright 0.0% 329.0 0.0 0.0 Munson Inc. Fencing <td>KMI Construction LLC</td> <td>Masonry</td> <td>40.0%</td> <td>19,438.0</td> <td>7,570.0</td> <td>38.9%</td> | KMI Construction LLC | Masonry | 40.0% | 19,438.0 | 7,570.0 | 38.9% | |
| M. Peters Trucking Inc. Trucking 0.0% 162.5 0.0 0.0 Marek Landscaping LLC Erosion Control 44.6% 22.5 0.0 0.0 Marshall Erecting Inc. Electrical 0.0% 71.0 19.5 27.5 McDowell Construction Corp. Asphalt 66.7% 370.0 260.0 70.3 McDowell Construction Corp. Fencing 0.0% 196.0 177.0 90.3 McKinley's Corp. HVAC Demolition 0.0% 222.0 171.0 77.0 Midwest Drilled Foundations & Engineering Inc. Helical Piers 50.0% 242.0 118.5 49.0 Midwest Stairs & Iron Inc. Roofing 50.0% 453.0 0.0 0.0 Mittelstadt LLC Trucking 0.0% 329.0 0.0 0.0 Morrow Equipment Company Millwright 0.0% 329.0 0.0 0.0 Munson Inc. Fencing 40.2% 627.0 99.3 15.8 Natural Athletic Turf LLC Hardscape Restoration | KMI Construction LLC | Masonry | 40.0% | 52.0 | 0.0 | 0.0% | |
| Marek Landscaping LLC Erosion Control 44.6% 22.5 0.0 0.0 Marshall Erecting Inc. Electrical 0.0% 71.0 19.5 27.5 McDowell Construction Corp. Asphalt 66.7% 370.0 260.0 70.3 McDowell Construction Corp. Fencing 0.0% 196.0 177.0 90.3 McKinley's Corp. HVAC Demolition 0.0% 222.0 171.0 77.0 Midwest Drilled Foundations & Engineering Inc. Helical Piers 50.0% 242.0 118.5 49.0 Midwest Stairs & Iron Inc. Roofing 50.0% 453.0 0.0 0.0 Mittelstadt LLC Trucking 0.0% 13.5 0.0 0.0 Morrow Equipment Company Millwright 0.0% 329.0 0.0 0.0 Munson Inc. Fencing 40.0% 69.0 0.0 0.0 Natural Athletic Turf LLC Hardscape Restoration 45.6% 438.3 94.3 21.5 Northway Fencing Inc. Excavating | Langer Roofing & Sheet Metal Inc. | Roofing | 40.0% | 3,936.0 | 989.0 | 25.1% | |
| Marshall Erecting Inc. Electrical 0.0% 71.0 19.5 27.5 McDowell Construction Corp. Asphalt 66.7% 370.0 260.0 70.3 McDowell Construction Corp. Fencing 0.0% 196.0 177.0 90.3 McKinley's Corp. HVAC Demolition 0.0% 222.0 171.0 77.0 Midwest Drilled Foundations & Engineering Inc. Helical Piers 50.0% 242.0 118.5 49.0 Midwest Stairs & Iron Inc. Roofing 50.0% 453.0 0.0 0.0 Mittelstadt LLC Trucking 0.0% 13.5 0.0 0.0 Morrow Equipment Company Millwright 0.0% 329.0 0.0 0.0 Munson Inc. Fencing 40.2% 627.0 99.3 15.8 Munson Inc. Fencing 40.0% 69.0 0.0 0.0 Natural Athletic Turf LLC Hardscape Restoration 45.6% 438.3 94.3 21.5 Northway Fencing Inc. Encling 0.0% | M. Peters Trucking Inc. | Trucking | 0.0% | 162.5 | 0.0 | 0.0% | |
| McDowell Construction Corp. Asphalt 66.7% 370.0 260.0 70.3 McDowell Construction Corp. Fencing 0.0% 196.0 177.0 90.3 McKinley's Corp. HVAC Demolition 0.0% 222.0 171.0 77.0 Midwest Drilled Foundations & Engineering Inc. Helical Piers 50.0% 242.0 118.5 49.0 Midwest Stairs & Iron Inc. Roofing 50.0% 453.0 0.0 0.0 Mittelstadt LLC Trucking 0.0% 13.5 0.0 0.0 Morrow Equipment Company Millwright 0.0% 329.0 0.0 0.0 Munson Inc. Fencing 40.2% 627.0 99.3 15.8 Munson Inc. Fencing 40.0% 69.0 0.0 0.0 Natural Athletic Turf LLC Hardscape Restoration 45.6% 438.3 94.3 21.5 New Berlin Grading Inc. Excavating 50.0% 181.5 89.5 49.3 Northway Fencing Inc. Fencing 0.0% | Marek Landscaping LLC | Erosion Control | 44.6% | 22.5 | 0.0 | 0.0% | |
| McDowell Construction Corp. Fencing 0.0% 196.0 177.0 90.3 McKinley's Corp. HVAC Demolition 0.0% 222.0 171.0 77.0 Midwest Drilled Foundations & Engineering Inc. Helical Piers 50.0% 242.0 118.5 49.0 Midwest Stairs & Iron Inc. Roofing 50.0% 453.0 0.0 0.0 Mittelstadt LLC Trucking 0.0% 13.5 0.0 0.0 Morrow Equipment Company Millwright 0.0% 329.0 0.0 0.0 Munson Inc. Fencing 40.2% 627.0 99.3 15.8 Munson Inc. Fencing 40.0% 69.0 0.0 0.0 Natural Athletic Turf LLC Hardscape Restoration 45.6% 438.3 94.3 21.5 New Berlin Grading Inc. Excavating 50.0% 181.5 89.5 49.3 Northway Fencing Inc. Fencing 0.0% 24.0 16.0 66.7 | Marshall Erecting Inc. | Electrical | 0.0% | 71.0 | 19.5 | 27.5% | |
| McKinley's Corp. HVAC Demolition 0.0% 222.0 171.0 77.0 Midwest Drilled Foundations & Engineering Inc. Helical Piers 50.0% 242.0 118.5 49.0 Midwest Stairs & Iron Inc. Roofing 50.0% 453.0 0.0 0.0 Mittelstadt LLC Trucking 0.0% 13.5 0.0 0.0 Morrow Equipment Company Millwright 0.0% 329.0 0.0 0.0 Munson Inc. Fencing 40.2% 627.0 99.3 15.8 Munson Inc. Fencing 40.0% 69.0 0.0 0.0 Natural Athletic Turf LLC Hardscape Restoration 45.6% 438.3 94.3 21.5 New Berlin Grading Inc. Excavating 50.0% 181.5 89.5 49.3 Northway Fencing Inc. Fencing 0.0% 24.0 16.0 66.7 | McDowell Construction Corp. | Asphalt | 66.7% | 370.0 | 260.0 | 70.3% | |
| Midwest Drilled Foundations & Engineering Inc. Helical Piers 50.0% 242.0 118.5 49.0 Midwest Stairs & Iron Inc. Roofing 50.0% 453.0 0.0 0.0 Mittelstadt LLC Trucking 0.0% 13.5 0.0 0.0 Morrow Equipment Company Millwright 0.0% 329.0 0.0 0.0 Munson Inc. Fencing 40.2% 627.0 99.3 15.8 Munson Inc. Fencing 40.0% 69.0 0.0 0.0 Natural Athletic Turf LLC Hardscape Restoration 45.6% 438.3 94.3 21.5 New Berlin Grading Inc. Excavating 50.0% 181.5 89.5 49.3 Northway Fencing Inc. Fencing 0.0% 24.0 16.0 66.7 | McDowell Construction Corp. | Fencing | 0.0% | 196.0 | 177.0 | 90.3% | |
| Midwest Stairs & Iron Inc. Roofing 50.0% 453.0 0.0 0.0 Mittelstadt LLC Trucking 0.0% 13.5 0.0 0.0 Morrow Equipment Company Millwright 0.0% 329.0 0.0 0.0 Munson Inc. Fencing 40.2% 627.0 99.3 15.8 Munson Inc. Fencing 40.0% 69.0 0.0 0.0 Natural Athletic Turf LLC Hardscape Restoration 45.6% 438.3 94.3 21.5 New Berlin Grading Inc. Excavating 50.0% 181.5 89.5 49.3 Northway Fencing Inc. Fencing 0.0% 24.0 16.0 66.7 | McKinley's Corp. | HVAC Demolition | 0.0% | 222.0 | 171.0 | 77.0% | |
| Mittelstadt LLC Trucking 0.0% 13.5 0.0 0.0 Morrow Equipment Company Millwright 0.0% 329.0 0.0 0.0 Munson Inc. Fencing 40.2% 627.0 99.3 15.8 Munson Inc. Fencing 40.0% 69.0 0.0 0.0 Natural Athletic Turf LLC Hardscape Restoration 45.6% 438.3 94.3 21.5 New Berlin Grading Inc. Excavating 50.0% 181.5 89.5 49.3 Northway Fencing Inc. Fencing 0.0% 24.0 16.0 66.7 | Midwest Drilled Foundations & Engineering Inc. | Helical Piers | 50.0% | 242.0 | 118.5 | 49.0% | |
| Morrow Equipment Company Millwright 0.0% 329.0 0.0 0.0 Munson Inc. Fencing 40.2% 627.0 99.3 15.8 Munson Inc. Fencing 40.0% 69.0 0.0 0.0 Natural Athletic Turf LLC Hardscape Restoration 45.6% 438.3 94.3 21.5 New Berlin Grading Inc. Excavating 50.0% 181.5 89.5 49.3 Northway Fencing Inc. Fencing 0.0% 24.0 16.0 66.7 | Midwest Stairs & Iron Inc. | Roofing | 50.0% | 453.0 | 0.0 | 0.0% | |
| Munson Inc. Fencing 40.2% 627.0 99.3 15.8 Munson Inc. Fencing 40.0% 69.0 0.0 0.0 Natural Athletic Turf LLC Hardscape Restoration 45.6% 438.3 94.3 21.5 New Berlin Grading Inc. Excavating 50.0% 181.5 89.5 49.3 Northway Fencing Inc. Fencing 0.0% 24.0 16.0 66.7 | Mittelstadt LLC | Trucking | 0.0% | 13.5 | 0.0 | 0.0% | |
| Munson Inc. Fencing 40.0% 69.0 0.0 0.0 Natural Athletic Turf LLC Hardscape Restoration 45.6% 438.3 94.3 21.5 New Berlin Grading Inc. Excavating 50.0% 181.5 89.5 49.3 Northway Fencing Inc. Fencing 0.0% 24.0 16.0 66.7 | Morrow Equipment Company | Millwright | 0.0% | 329.0 | 0.0 | 0.0% | |
| Natural Athletic Turf LLC Hardscape Restoration 45.6% 438.3 94.3 21.5 New Berlin Grading Inc. Excavating 50.0% 181.5 89.5 49.3 Northway Fencing Inc. Fencing 0.0% 24.0 16.0 66.7 | Munson Inc. | Fencing | 40.2% | 627.0 | 99.3 | 15.8% | |
| New Berlin Grading Inc. Excavating 50.0% 181.5 89.5 49.3 Northway Fencing Inc. Fencing 0.0% 24.0 16.0 66.7 | Munson Inc. | Fencing | 40.0% | 69.0 | 0.0 | 0.0% | |
| Northway Fencing Inc. Fencing 0.0% 24.0 16.0 66.7 | Natural Athletic Turf LLC | Hardscape Restoration | 45.6% | 438.3 | 94.3 | 21.5% | |
| | New Berlin Grading Inc. | Excavating | 50.0% | 181.5 | 89.5 | 49.3% | |
| P. J. Trucking Inc. Trucking 0.0% 8.3 0.0 0.0 | Northway Fencing Inc. | Fencing | 0.0% | 24.0 | 16.0 | 66.7% | |
| | P. J. Trucking Inc. | Trucking | 0.0% | 8.3 | 0.0 | 0.0% | |

(CONTINUED ON PAGE 30)

TABLE 7: RPP PARTICIPATION BY CONTRACTOR (CONTINUED)

| | | ONSITE CONSTRUCTION HOURS THROUGH 03/31/2016 | | | |
|--|----------------------------------|--|-------------|-----------|--------|
| CONTRACTOR | TRADE | Projected RPP% | Total Hours | RPP Hours | RPP% |
| P.L. Freeman Co. | HVAC Labor/Material | 0.0% | 4,532.0 | 2,694.5 | 59.5% |
| P.L. Freeman Co. | HVAC Labor/Material | 0.0% | 575.5 | 575.5 | 100.0% |
| Precise Excavating LLC | Excavating | 0.0% | 110.0 | 0.0 | 0.0% |
| Rams Contracting Ltd. | Trucking | 0.0% | 172.8 | 126.3 | 73.1% |
| Renegade Trucking LLC | Trucking | 0.0% | 489.8 | 489.8 | 100.0% |
| Renegade Trucking LLC | Trucking | 0.0% | 528.0 | 484.8 | 91.8% |
| Reynolds Rigging & Crane Service Inc. | Crane Rental | 0.0% | 1,808.9 | 0.0 | 0.0% |
| Reynolds Rigging & Crane Service Inc. | Millwright | 0.0% | 577.0 | 0.0 | 0.0% |
| Reynolds Rigging & Crane Service Inc. | Crane Rental | 0.0% | 579.5 | 0.0 | 0.0% |
| Reynolds Rigging & Crane Service Inc. | Crane Rental | 0.0% | 30.8 | 0.0 | 0.0% |
| Reynolds Rigging & Crane Service Inc. | Crane Rental | 0.0% | 8.5 | 0.0 | 0.0% |
| Rockwell Mechanical LLC | HVAC Supplier/Labor | 0.0% | 3,056.0 | 2,747.5 | 89.9% |
| Rockwell Mechanical LLC | Chiller Procurement/Installation | 0.0% | 119.0 | 119.0 | 100.0% |
| S.J. Stanley Trucking Inc. | Trucking | 0.0% | 317.5 | 18.5 | 5.8% |
| Schlarb Contractors | Trucking | 0.0% | 2,021.3 | 530.3 | 26.2% |
| Schlarb Contractors | Trucking | 0.0% | 4,306.5 | 1,239.8 | 28.8% |
| Security Officer Services Inc. | Site Security | 40.0% | 9,710.3 | 9,242.3 | 95.2% |
| Smithstonian Materials | Trucking | 0.0% | 14.0 | 14.0 | 100.0% |
| Smithstonian Materials | Trucking | 0.0% | 80.8 | 80.8 | 100.0% |
| Staff Electric Co. Inc. | Electrical | 40.8% | 5,038.5 | 2,072.0 | 41.1% |
| Staff Electric Co. Inc. | Electrical | 70.5% | 727.0 | 331.5 | 45.6% |
| Staff Electric Co. Inc. | Electrical | 50.0% | 68.5 | 68.5 | 100.0% |
| Staff Electric Co. Inc. | Electrical | 50.0% | 55,866.8 | 32,229.5 | 57.7% |
| Staff Electric Co. Inc. | Electrical | 0.0% | 387.0 | 270.0 | 69.8% |
| Stano Landscaping | Hardscape Restoration | 0.0% | 20.3 | 0.0 | 0.0% |
| State Painting Co. | Painting | 0.0% | 160.0 | 0.0 | 0.0% |
| Still Trucking | Trucking | 0.0% | 90.3 | 0.0 | 0.0% |
| T & T Tree Services LLC | Landscaping | 0.0% | 45.0 | 0.0 | 0.0% |
| Terra Engineering & Construction Corp. | Sheeting | 0.0% | 14,503.0 | 2,159.0 | 14.9% |
| Thomas A. Mason Co. Inc. | Taping | 0.0% | 22.5 | 8.0 | 35.6% |
| Thomas A. Mason Co. Inc. | Painting | 0.0% | 329.0 | 329.0 | 100.0% |
| Thomas A. Mason Co. Inc. | Taping | 0.0% | 2,611.0 | 1,589.0 | 60.9% |
| Thomas A. Mason Co. Inc. | Taping | 0.0% | 7.5 | 0.0 | 0.0% |

(CONTINUED ON PAGE 31)

TABLE 7: RPP PARTICIPATION BY CONTRACTOR (CONTINUED)

| CONTRACTOR | TOADE | ONSITE CONSTRUCTION HOURS THROUGH 03/31/20 | | | 016 | |
|--------------------------------|---------------------------------|--|-------------|-----------|--------|--|
| CONTRACTOR | TRADE | Projected RPP% | Total Hours | RPP Hours | RPP% | |
| Thorne Associates Inc. | Drywall | 29.6% | 14,811.5 | 0.0 | 0.0% | |
| Titan Building Co. | Carpentry | 0.0% | 551.0 | 130.5 | 23.7% | |
| Tom's Truck Service | Trucking | 0.0% | 306.3 | 306.3 | 100.0% | |
| Tom's Truck Service | Trucking | 0.0% | 205.5 | 205.5 | 100.0% | |
| Treescapes Inc. | Landscaping | 0.0% | 8.8 | 0.0 | 0.0% | |
| Tremmel-Anderson Trucking LLC | Trucking | 0.0% | 2,044.3 | 799.8 | 39.1% | |
| Tri Star Mechanical | HVAC | 0.0% | 222.5 | 0.0 | 0.0% | |
| Triada Employment Services LLC | Assembly Work | 0.0% | 35,496.8 | 34,649.0 | 97.6% | |
| United Steel Works Inc. | Specialty Glazing in the Atrium | 0.0% | 6,871.7 | 3,147.0 | 45.8% | |
| USA Fire Protection Inc. | Fire Protection | 40.0% | 8,334.8 | 3,109.8 | 37.3% | |
| Valente Transport Inc. | Trucking | 42.4% | 466.8 | 154.5 | 33.1% | |
| Valente Transport Inc. | Trucking/Disposal | 0.0% | 838.3 | 630.8 | 75.2% | |
| Vandalae Services Inc. | Trucking | 0.0% | 43.0 | 0.0 | 0.0% | |
| Veit & Co. Inc. | Earthwork | 39.3% | 26,480.3 | 14,050.0 | 53.1% | |
| Veit & Co. Inc. | General Contractors | 40.0% | 29,679.5 | 13,812.5 | 46.5% | |
| Veteran's Truck Line Inc. | Trucking | 0.0% | 63.0 | 0.0 | 0.0% | |
| Vizcaino's Trucking LLC | Trucking | 90.0% | 1,063.5 | 1,000.8 | 94.1% | |
| Weyker Excavating LLC | Trucking | 0.0% | 23.5 | 0.0 | 0.0% | |
| Wilkin Insulation Co. | Fireproofing | 30.0% | 12,991.0 | 4,035.0 | 31.1% | |
| Zien Inc. | Mechanical | 0.0% | 418.0 | 0.0 | 0.0% | |
| PROJECT TOTALS | | 40.0% | 770,085.4 | 338,804.8 | 44.0% | |

Gregory Pitt works for C.G. Schmidt Inc. on The Tower and Commons project and is certified through the Residents Preference Program.

A typical day for Greg is directing traffic on the street, tending to garbage and water removal, building ramps and signaling the crane. "I was working on this project during the very first phase when it was nothing but a big hole,"

he says. "To watch that hole grow to 30 floors in the air is a beautiful sight."

Like many of the workers, Greg likes to take his kids past the projects he's worked on. "It brings me joy to hear them say, 'My daddy did that' when we ride by," he says. "To me, this project is a monument. I will be here until the end, and this building will always be a part of me."



TABLE 8: RPP PARTICIPATION BY TRADE

| TRADE | NUMBER OF RPP WORKERS | ZIP CODE | TOTAL RPP HOURS THROUGH 03/31/2016 |
|-------------------------------------|--------------------------|----------|---------------------------------------|
| Asbestos Abatement Worker (14) | 7 | 53204 | 945.0 |
| | 6 | 53215 | 1,145.5 |
| | 1 | 53234 | 307.0 |
| Bricklayer (12) | 1 | 53204 | 433.0 |
| | 1 | 53208 | 683.5 |
| | 1 | 53210 | 23.0 |
| | 1 | 53213 | 848.0 |
| | 1 | 53214 | 48.0 |
| | 3 | 53218 | 2,031.5 |
| | 1 | 53219 | 397.5 |
| | 1 | 53223 | 848.0 |
| | 1 | 53225 | 40.0 |
| | 1 | 53227 | 199.0 |
| Carpenter & Soft Floor Layer (59) | 1 | 53202 | 1,791. |
| | 1 | 53204 | 1,588.3 |
| | 3 | 53206 | 2,536.0 |
| | 1 | 53207 | 95.5 |
| | 4 | 53208 | 2,054.5 |
| | 4 | 53209 | 532. |
| | 1 | 53210 | 80. |
| | 2 | 53211 | 1,031. |
| | 2 | 53212 | 1,037. |
| | 1 | 53213 | 2,447. |
| | 8 | 53215 | 4,923. |
| | 2 | 53216 | 1,267. |
| | 5 | 53218 | 1,981. |
| | 3 | 53219 | 1,819. |
| | 8 | 53221 | 4,366. |
| | 4 | 53222 | 3,992. |
| | 1 | 53223 | 2,777. |
| | 3 | 53224 | 4,176. |
| | 2 | 53225 | 823. |
| | 1 | 53227 | 2,172. |
| | 2 | 53233 | 1,918. |
| Cement Mason/Concrete Finisher (13) | 1 | 53205 | 1,559. |
| | I = | | =,= 33 |

(CONTINUED ON PAGE 33)

TABLE 8: RPP PARTICIPATION BY TRADE (CONTINUED)

| TRADE | NUMBER OF RPP WORKERS | ZIP CODE | TOTAL RPP HOUR THROUGH 03/31/201 |
|-------------------------------|--------------------------|----------|-------------------------------------|
| | 2 | 53207 | 795.0 |
| | 1 | 53209 | 1,824. |
| | 1 | 53215 | 558.0 |
| | 3 | 53219 | 2,438. |
| | 1 | 53222 | 118. |
| | 1 | 53223 | 577. |
| | 1 | 53224 | 1,831 |
| Drywall Taper or Finisher (7) | 1 | 53202 | 22. |
| | 2 | 53204 | 508. |
| | 1 | 53206 | 584. |
| | 1 | 53208 | 30. |
| | 2 | 53215 | 894. |
| Electrician (44) | 1 | 53202 | 3,007. |
| | 1 | 53204 | 123. |
| | 1 | 53205 | 955. |
| | 1 | 53206 | 624. |
| | 4 | 53207 | 2,959. |
| | 3 | 53208 | 2,503. |
| | 3 | 53209 | 1,793. |
| | 4 | 53210 | 2,333. |
| | 1 | 53212 | 57. |
| | 3 | 53215 | 1,585. |
| | 4 | 53216 | 4,820. |
| | 5 | 53218 | 4,305 |
| | 3 | 53219 | 4,083. |
| | 4 | 53220 | 5,299. |
| | 3 | 53221 | 5,319. |
| | 1 | 53222 | 1,226. |
| | 1 | 53223 | 412. |
| | 1 | 53225 | 728. |
| Fence Erector (4) | 2 | 53204 | 102. |
| | 1 | 53218 | 99. |
| | 1 | 53220 | 90. |
| General Laborer (154) | 1 | 53202 | 9. |
| | 14 | 53204 | 4,038. |
| | 7 | 53205 | 4,678. |

(CONTINUED ON PAGE 34)

TABLE 8: RPP PARTICIPATION BY TRADE (CONTINUED)

| RADE | NUMBER OF RPP WORKERS | ZIP CODE | TOTAL RPP HOUR: THROUGH 03/31/2010 |
|-------------------------------|--------------------------|----------|---------------------------------------|
| | 11 | 53206 | 4,613.9 |
| | 9 | 53207 | 4,037.5 |
| | 5 | 53208 | 2,028.5 |
| | 11 | 53209 | 9,467.0 |
| | 3 | 53210 | 1,880.3 |
| | 3 | 53211 | 1,161.0 |
| | 11 | 53212 | 8,689.8 |
| | 1 | 53213 | 10.0 |
| | 3 | 53214 | 3,043.0 |
| | 7 | 53215 | 2,970. |
| | 14 | 53216 | 8,456. |
| | 17 | 53218 | 5,734. |
| | 5 | 53219 | 5,499. |
| | 3 | 53220 | 977. |
| | 7 | 53221 | 7,144. |
| | 6 | 53222 | 2,101. |
| | 1 | 53223 | 46 |
| | 4 | 53224 | 3,787. |
| | 9 | 53225 | 6,110 |
| | 1 | 53228 | 944 |
| | 1 | 53233 | 70 |
| ilazier (2) | 1 | 53233 | 586. |
| | 1 | 53228 | 36 |
| leat or Frost Insulator (6) | 2 | 53204 | 2,086. |
| | 1 | 53213 | 604 |
| | 1 | 53216 | 801 |
| | 1 | 53221 | 729 |
| | 1 | 53227 | 528. |
| leavy Equipment Operator (15) | 2 | 53207 | 371. |
| · | 1 | 53209 | 16. |
| | 2 | 53211 | 2,734. |
| | 2 | 53211 | 449. |
| | 1 | 53212 | 980. |
| | 1 | 53218 | 980. 850. |
| | 2 | 53218 | 2,330. |
| | | | |

(CONTINUED ON PAGE 35)

TABLE 8: RPP PARTICIPATION BY TRADE (CONTINUED)

| TRADE | NUMBER OF RPP WORKERS | ZIP CODE | TOTAL RPP HOUR THROUGH 03/31/201 |
|---------------------|--------------------------|----------|-------------------------------------|
| | 1 | 53224 | 194.0 |
| | 1 | 53225 | 3,090. |
| ronworker (67) | 1 | 53202 | 647. |
| | 4 | 53204 | 5,126. |
| | 2 | 53205 | 112. |
| | 6 | 53206 | 4,041. |
| | 4 | 53207 | 1,492. |
| | 5 | 53208 | 3,372. |
| | 4 | 53209 | 3,877. |
| | 3 | 53210 | 1,390.8 |
| | 2 | 53211 | 1,872. |
| | 1 | 53212 | 831 |
| | 1 | 53213 | 781. |
| | 7 | 53215 | 7,807. |
| | 1 | 53216 | 57. |
| | 3 | 53218 | 3,957. |
| | 4 | 53219 | 5,647. |
| | 3 | 53220 | 2,241. |
| | 5 | 53221 | 4,151. |
| | 2 | 53222 | 2,273. |
| | 1 | 53223 | 557. |
| | 5 | 53225 | 5,088. |
| | 2 | 53228 | 700. |
| | 1 | 53233 | 1,352. |
| andscaper (1) | 1 | 53204 | 94. |
| Painter/Sprayer (4) | 1 | 53207 | 55. |
| | 1 | 53208 | 56. |
| | 1 | 53214 | 178. |
| | 1 | 53216 | 48. |
| Pipefitter (3) | 1 | 53207 | 54. |
| | 1 | 53216 | 586. |
| | 1 | 53225 | 16. |
| Plasterer (1) | 1 | 53225 | 1,347. |
| Plumber (16) | 1 | 53204 | 1,735. |
| | 1 | 53208 | 1,182. |
| | 1 | 53209 | 533. |

(CONTINUED ON PAGE 36)

TABLE 8: RPP PARTICIPATION BY TRADE (CONTINUED)

| RADE | NUMBER OF RPP WORKERS | ZIP CODE | TOTAL RPP HOUR THROUGH 03/31/201 |
|------------------------|--------------------------|----------|-------------------------------------|
| | 2 | 53211 | 1,541. |
| | 1 | 53212 | 1,227. |
| | 2 | 53215 | 720. |
| | 1 | 53216 | 661. |
| | 1 | 53218 | 63. |
| | 1 | 53220 | 36. |
| | 1 | 53222 | 1,161. |
| | 1 | 53224 | 722. |
| | 3 | 53225 | 1,272. |
| coofer (6) | 1 | 53207 | 532. |
| | 1 | 53210 | 165. |
| | 1 | 53223 | 400. |
| | 1 | 53224 | 37. |
| | 1 | 53225 | 44 |
| | 1 | 53228 | 372 |
| ecurity (13) | 1 | 53206 | 596 |
| | 2 | 53208 | 2,775 |
| | 2 | 53212 | 1,621 |
| | 1 | 53215 | 1,409 |
| | 4 | 53216 | 1,992 |
| | 1 | 53218 | 36 |
| | 2 | 53225 | 810 |
| heet Metal Worker (22) | 1 | 53202 | 9 |
| | 2 | 53206 | 293 |
| | 3 | 53207 | 1,901 |
| | 1 | 53210 | 170 |
| | 3 | 53212 | 1,069 |
| | 2 | 53215 | 1,527 |
| | 4 | 53218 | 1,708 |
| | 1 | 53220 | 1,197 |
| | 1 | 53221 | 199 |
| | 1 | 53222 | 1,794 |
| | 1 | 53224 | 750 |
| | 2 | 53227 | 2,158 |
| prinkler Fitter (4) | 1 | 53208 | 1,378. |
| | | | |


(CONTINUED ON PAGE 37)

TABLE 8: RPP PARTICIPATION BY TRADE (CONTINUED)

| TRADE | NUMBER OF RPP WORKERS | ZIP CODE | TOTAL RPP HOUR THROUGH 03/31/201 |
|------------------|--------------------------|----------|-------------------------------------|
| | 1 | 53220 | 1,095. |
| | 1 | 53223 | 495.0 |
| iteamfitter (23) | 1 | 53204 | 1,389.0 |
| | 3 | 53207 | 3,203.0 |
| | 2 | 53212 | 1,019. |
| | 1 | 53213 | 1,987. |
| | 2 | 53214 | 2,094. |
| | 1 | 53215 | 1,043. |
| | 1 | 53218 | 574. |
| | 3 | 53219 | 1,211. |
| | 3 | 53221 | 713. |
| | 1 | 53222 | 563 |
| | 1 | 53224 | 543 |
| | 2 | 53225 | 1,703 |
| | 1 | 53227 | 503 |
| | 1 | 53228 | 854 |
| echnician (14) | 1 | 53204 | 556 |
| | 1 | 53209 | 321 |
| | 2 | 53212 | 1,235 |
| | 2 | 53214 | 401 |
| | 2 | 53215 | 537 |
| | 3 | 53221 | 500 |
| | 2 | 53222 | 587 |
| | 1 | 53224 | 199 |
| ruck Driver (49) | 2 | 53204 | 72 |
| | 2 | 53207 | 422 |
| | 3 | 53209 | 180 |
| | 2 | 53210 | 283 |
| | 2 | 53214 | 92 |
| | 14 | 53215 | 2,887 |
| | 2 | 53218 | 422 |
| | 5 | 53219 | 1,822 |
| | 7 | 53221 | 603 |
| | 2 | 53222 | 281 |
| | 6 | 53223 | 1,800 |
| | 2 | 53224 | 607. |
| TOTAL | 553* | | 338,804 |
| | | | |

*BECAUSE WORKERS MAY WORK IN MORE THAN ONE TRADE, THE TOTAL NUMBER LISTED HERE IS HIGHER THAN THE ACTUAL NUMBER. THE CONFIRMED NUMBER OF WORKERS EMPLOYED THROUGH THE RESIDENTS PREFERENCE PROGRAM IS <u>536</u>.

DISTRIBUTION OF RPP-CERTIFIED WORKERS BY MILWAUKEE ALDERMANIC DISTRICT AS OF MARCH 31, 2016



*THE CONFIRMED NUMBER OF WORKERS EMPLOYED THROUGH THE RESIDENTS PREFERENCE PROGRAM IS <u>536</u>. WORKERS WHO MOVED DURING THE PROJECT MAY BE COUNTED IN MORE THAN ONE DISTRICT.

SECTION 5

APPRENTICESHIP PROGRAM

We are committed to helping Milwaukee residents get a jump-start in their careers.

Apprenticeship Participation

Northwestern Mutual includes apprenticeship requirements in its construction contracts.

Apprenticeships combine classroom instruction with on-the-job learning while working on construction projects under the supervision of experienced journey workers. The availability of construction apprenticeships varies by trade, employer and market fluctuations.

Contractors on The Tower and Commons project are asked to maximize the number of apprentices utilized in accordance with guidelines issued by the Wisconsin Department of Workforce Development. The table below includes only those trades considered apprenticeable in the state of Wisconsin.

TABLE 9: APPRENTICESHIP STATUS

Through March 31, 2016

| TRADE | JOURNEYPERSONS | APPRENTICES | SUBJOURNEYPERSONS | UNION LOCAL NO. |
|--------------------------------|----------------|-------------|-------------------|--------------------|
| Bricklayer | 31 | 5 | 0 | 8 |
| Carpenter and Soft Floor Layer | 235 | 20 | 0 | 161 |
| Cement Mason/Concrete Finisher | 35 | 7 | 0 | 599 |
| Drywall Taper or Finisher | 19 | 0 | 0 | 7 |
| Electrician | 114 | 14 | 0 | 494 |
| General Laborer | 331 | 10 | 0 | 113 |
| Glazier | 11 | 0 | 0 | 1204 |
| Heat or Frost Insulator | 22 | 7 | 0 | 19 |
| Heavy Equipment Operator | 122 | 11 | 0 | 139 |
| Ironworker | 238 | 55 | 0 | 8 |
| Millwright | 9 | 2 | 0 | 1056 |
| Painter/Sprayer | 10 | 0 | 0 | 7 |
| Piledriver | 7 | 0 | 0 | 2337 |
| Pipefitter | 21 | 6 | 0 | 183 |
| Plasterer | 10 | 0 | 0 | 599 |
| Plumber | 52 | 12 | 0 | 75 |
| Roofer | 24 | 0 | 1 | 65 |
| Sheet Metal Worker | 68 | 11 | 4 | 18 |
| Sprinkler Fitter | 14 | 2 | 0 | 183 |
| Steamfitter | 47 | 7 | 6 | 601 |
| Teledata Communications | 21 | 1 | 0 | 494 |
| Tile Layer | 7 | 2 | 0 | 5 |
| Tuck Pointers | 5 | 0 | 0 | 599 |
| TOTALS | 1,453 | 172 | 11 | |

 $[\]ensuremath{^*}\mbox{Journey}\mbox{persons}$ sometimes work in more than one trade.

