



1237 Pilgrim Road
Plymouth WI, 53073
Phone: (920) 838-6610
www.archelec.com

Hambrook- 14.28 kWdc, 10.71 kWac, Milwaukee

Customer: John Hambrook
Address: 2015 N Lake Drive
City: Milwaukee
State: WI
Zip Code: 53202
Contact: John Hambrook
Phone: (414) 732-6720
Email: johnhambrook@gmail.com



Project Number: 23R-142 System Size: 14.28kWdc
Designer: 920.838.6610

Mike Gietman
Scope of Work

Revision: 1 Date: 9.27.23

Page A.1

Legend



Scope of Work

Scope of Work

- System Size: 14.28 kW DC, 10.71 kW AC
- Modules: 34- Rec Solar 420AA Pure-R
- Micro inverter(s): 34- Enphase IQ7X
- Racking: IronRidge XR100
- WE Energies, Line side connection through 2 position meter.
- Sales: Jen
- Hours: 120

Install U1252 meter in place of existing meter.

Install service disconnect adjacent to meter.

Install system on southwest facing roof (215 degree azimuth). Refer to page A.3 for layout. Micro inverters will be mounted on the rail on backside of the modules. Disconnect will be adjacent to meter. Combiner will be around corner from meter.

External conduit run with soffit wrap around. Get approval from customer.

Install consumption monitoring.

Complete Grounding, including water ground. Run CAT6 Data line for communications to Internet router. Customer is installing an ethernet cable that will run to the serve location.

Clean up all garbage on site.

Turn on system and test to ensure it is in working condition. Turn off system and prepare for Inspections.

Reminders: Clean up all garbage on site. Take FOE pictures (full array, address, building with array). Construct cardboard with updated layout showing correct micro inverter / optimizer location, include envoy SN. Get a picture of one module SN or write it on the cardboard. Make sure monitoring site is finished before leaving site.

Table of Contents

Page #	Description
A.1	Scope of Work
A.2	Site Plan
A.3	Array Layout
A.4	One Line Diagram

General Notes

- All work shall comply with NEC 2017.
- Components shall be installed to manufacturer's instructions and specifications.
- Modules conform to and are listed in UL 1703
- Inverters conform to and are listed in UL 1741
- Racking conforms to and is listed in UL 2703
- Rapid Shutdown requirements are met with Enphase software.

Map

